

HURRICANE MARIA RESTORATION REPORT
Tuesday, June 12, 2018

HISTORIC LOAD:			Tuesday, June 12, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Tuesday, June 12, 2018

HISTORIC LOAD: Tuesday, June 12, 2018				
INSTANT MAXIMUM LOAD	2621	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2563	MW	@	2100 H
RESTORATION LOAD	97.71	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2621	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2563	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1952	MW	@	0500 H
FORECAST LOAD	2623	MW		
DAILY PRODUCTION	54995	MWH		
RESTORATION LOAD	97.71	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2962	MW
SPINNING RESERVE	553	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jun-18

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Tuesday, June 12, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Thursday, June 14, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018	
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2607	MW	@	2052 H
INTEGRATED MAXIMUM LOAD	2556	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2048	MW	@	0500 H
FORECAST LOAD	2623	MW		
DAILY PRODUCTION	56084	MWH		
RESTORATION LOAD	97.45	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	2940	MW		
SPINNING RESERVE	538	MW		
LONG TERM RESERVE	30	MW		
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-			IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)			IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-			IN 15-Jul-18
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Thursday, June 14, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Thursday, June 14, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2607	MW	@	2052 H
INTEGRATED MAXIMUM LOAD	2556	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2048	MW	@	0500 H
FORECAST LOAD	2623	MW		
DAILY PRODUCTION	56084	MWH		
RESTORATION LOAD	97.45	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2940	MW
SPINNING RESERVE	538	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jul-18

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Thursday, June 14, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Friday, June 8, 2018

HISTORIC LOAD:				Thursday, June 7, 2018	
INSTANT MAXIMUM LOAD	2593	MW	@	2015 H	
INTEGRATED MAXIMUM LOAD	2542	MW	@	2100 H	
RESTORATION LOAD	95.53	%			
LOAD INFORMATION					
INSTANT MAXIMUM LOAD	2467	MW	@	1956 H	
INTEGRATED MAXIMUM LOAD	2418	MW	@	1500 H	
INTEGRATED MINIMUM LOAD	1985	MW	@	0500 H	
FORECAST LOAD	2663	MW			
DAILY PRODUCTION	54404	MWH			
RESTORATION LOAD	90.80	%			
GENERATION INFORMATION @ MAXIMUM LOAD HOUR					
TOTAL CAPACITY	2887	MW			
SPINNING RESERVE	623	MW			
LONG TERM RESERVE	30	MW			
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-				IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)				IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-				IN 15-Jun-18
RESTORATION INFORMATION					
TRANSMISSION LINES					
NONE					
POWER STATIONS					
NONE					
SUBSTATIONS					
NONE					
ONE WEEK GOALS					
PROPOSED DATE					
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA	
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA	
ONE MONTH GOALS					
PROPOSED DATE					
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18		PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18		PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA	
FUTURE GOALS					
PROPOSED DATE					
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA	
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18		FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Friday, June 8, 2018

HISTORIC LOAD:			Thursday, June 7, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Friday, June 08, 2018

HISTORIC LOAD:					Thursday, June 07, 2018
INSTANT MAXIMUM LOAD	2593	MW	@	2015 H	
INTEGRATED MAXIMUM LOAD	2542	MW	@	2100 H	
RESTORATION LOAD	95.53	%			

LOAD INFORMATION					
INSTANT MAXIMUM LOAD	2467	MW	@	1956 H	
INTEGRATED MAXIMUM LOAD	2418	MW	@	1500 H	
INTEGRATED MINIMUM LOAD	1985	MW	@	0500 H	
FORECAST LOAD	2663	MW			
DAILY PRODUCTION	54404	MWH			
RESTORATION LOAD	90.80	%			

GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	2887	MW		
SPINNING RESERVE	623	MW		
LONG TERM RESERVE	30	MW		

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jun-18

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA

ONE MONTH GOALS				
PROPOSED DATE				
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA

HURRICANE MARIA RESTORATION REPORT
Friday, June 08, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Monday, June 11, 2018

HISTORIC LOAD:				Tuesday, June 5, 2018
INSTANT MAXIMUM LOAD	2593	MW	@	2015 H
INTEGRATED MAXIMUM LOAD	2542	MW	@	2100 H
RESTORATION LOAD	95.53	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2522	MW	@	2037 H
INTEGRATED MAXIMUM LOAD	2461	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1879	MW	@	0400 H
FORECAST LOAD	2623	MW		
DAILY PRODUCTION	53529	MWH		
RESTORATION LOAD	93.82	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	2972	MW		
SPINNING RESERVE	665	MW		
LONG TERM RESERVE	30	MW		
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-			IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)			IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-			IN 15-Jun-18
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Monday, June 11, 2018

HISTORIC LOAD:			Tuesday, June 5, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Monday, June 11, 2018

HISTORIC LOAD:				Tuesday, June 05, 2018
INSTANT MAXIMUM LOAD	2593	MW	@	2015 H
INTEGRATED MAXIMUM LOAD	2542	MW	@	2100 H
RESTORATION LOAD	95.53	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2522	MW	@	2037 H
INTEGRATED MAXIMUM LOAD	2461	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1879	MW	@	0400 H
FORECAST LOAD	2623	MW		
DAILY PRODUCTION	53529	MWH		
RESTORATION LOAD	93.82	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2972	MW
SPINNING RESERVE	665	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jun-18

RESTORATION INFORMATION
TRANSMISSION LINES
NONE

POWER STATIONS
NONE

SUBSTATIONS
NONE

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Monday, June 11, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Friday, June 15, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2458	MW	@	2008 H
INTEGRATED MAXIMUM LOAD	2440	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1992	MW	@	0500 H
FORECAST LOAD	2623	MW		
DAILY PRODUCTION	54151	MWH		
RESTORATION LOAD	93.02	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2986	MW
SPINNING RESERVE	700	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jul-18

RESTORATION INFORMATION
TRANSMISSION LINES
NONE

POWER STATIONS
NONE

SUBSTATIONS
NONE

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Friday, June 15, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Friday, June 15, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018	
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2458	MW	@	2008 H
INTEGRATED MAXIMUM LOAD	2440	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1992	MW	@	0500 H
FORECAST LOAD	2623	MW		
DAILY PRODUCTION	54151	MWH		
RESTORATION LOAD	93.02	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	2986	MW		
SPINNING RESERVE	700	MW		
LONG TERM RESERVE	30	MW		
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-			IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)			IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-			IN 15-Jul-18
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)//PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Friday, June 15, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Wednesday, June 13, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018	
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2030	MW	@	0500 H
FORECAST LOAD	2623	MW		
DAILY PRODUCTION	56060	MWH		
RESTORATION LOAD	99.39	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	2960	MW		
SPINNING RESERVE	383	MW		
LONG TERM RESERVE	30	MW		
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-			IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)			IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-			IN 15-Jul-18
RESTORATION INFORMATION				
TRANSMISSION LINES				
LINE 15300 BERWIND-LOS ANGELES				38 KV
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Wednesday, June 13, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Wednesday, June 13, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2030	MW	@	0500 H
FORECAST LOAD	2623	MW		
DAILY PRODUCTION	56060	MWH		
RESTORATION LOAD	99.39	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2960	MW
SPINNING RESERVE	383	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jul-18

RESTORATION INFORMATION	
TRANSMISSION LINES	
LINE 15300 BERWIND-LOS ANGELES	38 KV

POWER STATIONS
NONE

SUBSTATIONS
NONE

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Wednesday, June 13, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Thursday, June 7, 2018

HISTORIC LOAD:				Thursday, June 7, 2018	
INSTANT MAXIMUM LOAD	2593	MW	@	2015 H	
INTEGRATED MAXIMUM LOAD	2542	MW	@	2100 H	
RESTORATION LOAD	95.53	%			
LOAD INFORMATION					
INSTANT MAXIMUM LOAD	2608	MW	@	2037 H	
INTEGRATED MAXIMUM LOAD	2542	MW	@	2200 H	
INTEGRATED MINIMUM LOAD	2005	MW	@	0500 H	
FORECAST LOAD	2663	MW			
DAILY PRODUCTION	55587	MWH			
RESTORATION LOAD	95.46	%			
GENERATION INFORMATION @ MAXIMUM LOAD HOUR					
TOTAL CAPACITY	3000	MW			
SPINNING RESERVE	597	MW			
LONG TERM RESERVE	30	MW			
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-				IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)				IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-				IN 15-Jun-18
RESTORATION INFORMATION					
TRANSMISSION LINES					
NONE					
POWER STATIONS					
NONE					
SUBSTATIONS					
NONE					
ONE WEEK GOALS					
PROPOSED DATE					
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA	
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA	
ONE MONTH GOALS					
PROPOSED DATE					
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18		PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18		PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA	
FUTURE GOALS					
PROPOSED DATE					
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA	
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18		FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Thursday, June 7, 2018

HISTORIC LOAD:			Thursday, June 7, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Thursday, June 07, 2018

HISTORIC LOAD:					Thursday, June 07, 2018
INSTANT MAXIMUM LOAD	2593	MW	@	2015 H	
INTEGRATED MAXIMUM LOAD	2542	MW	@	2100 H	
RESTORATION LOAD	95.53	%			

LOAD INFORMATION					
INSTANT MAXIMUM LOAD	2608	MW	@	2037 H	
INTEGRATED MAXIMUM LOAD	2542	MW	@	2200 H	
INTEGRATED MINIMUM LOAD	2005	MW	@	0500 H	
FORECAST LOAD	2663	MW			
DAILY PRODUCTION	55587	MWH			
RESTORATION LOAD	95.46	%			

GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3000	MW		
SPINNING RESERVE	597	MW		
LONG TERM RESERVE	30	MW		

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jun-18

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA

ONE MONTH GOALS				
PROPOSED DATE				
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA

HURRICANE MARIA RESTORATION REPORT
Thursday, June 07, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Wednesday, June 6, 2018

HISTORIC LOAD:				Tuesday, June 5, 2018	
INSTANT MAXIMUM LOAD	2593	MW	@	2015 H	
INTEGRATED MAXIMUM LOAD	2544	MW	@	2100 H	
RESTORATION LOAD	95.53	%			
LOAD INFORMATION					
INSTANT MAXIMUM LOAD	2609	MW	@	2003 H	
INTEGRATED MAXIMUM LOAD	2531	MW	@	2000 H	
INTEGRATED MINIMUM LOAD	1964	MW	@	0500 H	
FORECAST LOAD	2663	MW			
DAILY PRODUCTION	55277	MWH			
RESTORATION LOAD	95.04	%			
GENERATION INFORMATION @ MAXIMUM LOAD HOUR					
TOTAL CAPACITY	3616	MW			
SPINNING RESERVE	613	MW			
LONG TERM RESERVE	30	MW			
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-				IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)				IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-				IN 15-Jun-18
RESTORATION INFORMATION					
TRANSMISSION LINES					
NONE					
POWER STATIONS					
NONE					
SUBSTATIONS					
NONE					
ONE WEEK GOALS					
PROPOSED DATE					
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA	
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA	
ONE MONTH GOALS					
PROPOSED DATE					
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18		PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18		PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA	
FUTURE GOALS					
PROPOSED DATE					
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA	
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18		FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Wednesday, June 6, 2018

HISTORIC LOAD:			Tuesday, June 5, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Wednesday, June 06, 2018

HISTORIC LOAD: Tuesday, June 05, 2018				
INSTANT MAXIMUM LOAD	2593	MW	@	2015 H
INTEGRATED MAXIMUM LOAD	2544	MW	@	2100 H
RESTORATION LOAD	95.53	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2609	MW	@	2003 H
INTEGRATED MAXIMUM LOAD	2531	MW	@	2000 H
INTEGRATED MINIMUM LOAD	1964	MW	@	0500 H
FORECAST LOAD	2663	MW		
DAILY PRODUCTION	55277	MWH		
RESTORATION LOAD	95.04	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3616	MW
SPINNING RESERVE	613	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jun-18

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Wednesday, June 06, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Sunday, June 10, 2018

HISTORIC LOAD:				Tuesday, June 5, 2018	
INSTANT MAXIMUM LOAD	2593	MW	@	2015 H	
INTEGRATED MAXIMUM LOAD	2542	MW	@	2100 H	
RESTORATION LOAD	95.53	%			
LOAD INFORMATION					
INSTANT MAXIMUM LOAD	2349	MW	@	2118 H	
INTEGRATED MAXIMUM LOAD	2299	MW	@	2200 H	
INTEGRATED MINIMUM LOAD	1814	MW	@	0700 H	
FORECAST LOAD	2441	MW			
DAILY PRODUCTION	48577	MWH			
RESTORATION LOAD	94.18	%			
GENERATION INFORMATION @ MAXIMUM LOAD HOUR					
TOTAL CAPACITY	2838	MW			
SPINNING RESERVE	693	MW			
LONG TERM RESERVE	30	MW			
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-				IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)				IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-				IN 15-Jun-18
RESTORATION INFORMATION					
TRANSMISSION LINES					
NONE					
POWER STATIONS					
NONE					
SUBSTATIONS					
NONE					
ONE WEEK GOALS					
PROPOSED DATE					
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA	
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA	
ONE MONTH GOALS					
PROPOSED DATE					
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18		PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18		PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA	
FUTURE GOALS					
PROPOSED DATE					
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA	
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18		FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Sunday, June 10, 2018

HISTORIC LOAD:			Tuesday, June 5, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Sunday, June 10, 2018

HISTORIC LOAD:				Tuesday, June 05, 2018
INSTANT MAXIMUM LOAD	2593	MW	@	2015 H
INTEGRATED MAXIMUM LOAD	2542	MW	@	2100 H
RESTORATION LOAD	95.53	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2349	MW	@	2118 H
INTEGRATED MAXIMUM LOAD	2299	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1814	MW	@	0700 H
FORECAST LOAD	2441	MW		
DAILY PRODUCTION	48577	MWH		
RESTORATION LOAD	94.18	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2838	MW
SPINNING RESERVE	693	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jun-18

RESTORATION INFORMATION
TRANSMISSION LINES
NONE

POWER STATIONS
NONE

SUBSTATIONS
NONE

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Sunday, June 10, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Saturday, June 9, 2018

HISTORIC LOAD:				Tuesday, June 5, 2018
INSTANT MAXIMUM LOAD	2593	MW	@	2015 H
INTEGRATED MAXIMUM LOAD	2542	MW	@	2100 H
RESTORATION LOAD	95.53	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2320	MW	@	2025 H
INTEGRATED MAXIMUM LOAD	2267	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1837	MW	@	0700 H
FORECAST LOAD	2441	MW		
DAILY PRODUCTION	50102	MWH		
RESTORATION LOAD	92.87	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	2522	MW		
SPINNING RESERVE	409	MW		
LONG TERM RESERVE	30	MW		
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-			IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)			IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-			IN 15-Jun-18
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Saturday, June 9, 2018

HISTORIC LOAD:			Tuesday, June 5, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Saturday, June 09, 2018

HISTORIC LOAD:				Tuesday, June 05, 2018
INSTANT MAXIMUM LOAD	2593	MW	@	2015 H
INTEGRATED MAXIMUM LOAD	2542	MW	@	2100 H
RESTORATION LOAD	95.53	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2320	MW	@	2025 H
INTEGRATED MAXIMUM LOAD	2267	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1837	MW	@	0700 H
FORECAST LOAD	2441	MW		
DAILY PRODUCTION	50102	MWH		
RESTORATION LOAD	92.87	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2522	MW
SPINNING RESERVE	409	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jun-18

RESTORATION INFORMATION
TRANSMISSION LINES
NONE

POWER STATIONS
NONE

SUBSTATIONS
NONE

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Saturday, June 09, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Sunday, July 8, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2476	MW	@	2153 H
INTEGRATED MAXIMUM LOAD	2407	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1948	MW	@	0700 H
FORECAST LOAD	2495	MW		
DAILY PRODUCTION	51280	MWH		
RESTORATION LOAD	96.47	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3831	MW		
SPINNING RESERVE	1009	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18		FLOUR(ARC)/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA (SOUTH)
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18		E(POWER SECURE)/PREPA (SOUTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18		FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18		PREPA (SOUTH)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18		FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18		PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		FLOUR(MASTEC)/PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		FLOUR(PIKE)/PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18		FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD		FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD		USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD		USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Sunday, July 8, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Sunday, July 08, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2476	MW	@	2153 H
INTEGRATED MAXIMUM LOAD	2407	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1948	MW	@	0700 H
FORECAST LOAD	2495	MW		
DAILY PRODUCTION	51280	MWH		
RESTORATION LOAD	96.47	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3831	MW
SPINNING RESERVE	1009	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA (SOUTH)
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA

FUTURE GOALS			
PROPOSED DATE			
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18	FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18	FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	FLOUR(PIKE)/PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18	FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Saturday, July 7, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2481	MW	@	2040 H
INTEGRATED MAXIMUM LOAD	2405	MW	@	2200 H
INTEGRATED MINIMUM LOAD	2001	MW	@	0600 H
FORECAST LOAD	2495	MW		
DAILY PRODUCTION	52732	MWH		
RESTORATION LOAD	96.39	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	2998	MW		
SPINNING RESERVE	510	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18		FLOUR(ARC)/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA (SOUTH)
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18		E(POWER SECURE)/PREPA (SOUTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18		FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18		PREPA (SOUTH)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18		FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18		PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		FLOUR(MASTEC)/PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		FLOUR(PIKE)/PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18		FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD		FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD		USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD		USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Saturday, July 7, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Saturday, July 07, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2481	MW	@	2040 H
INTEGRATED MAXIMUM LOAD	2405	MW	@	2200 H
INTEGRATED MINIMUM LOAD	2001	MW	@	0600 H
FORECAST LOAD	2495	MW		
DAILY PRODUCTION	52732	MWH		
RESTORATION LOAD	96.39	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2998	MW
SPINNING RESERVE	510	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA (SOUTH)
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA

FUTURE GOALS			
PROPOSED DATE			
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18	FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18	FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	FLOUR(PIKE)/PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18	FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Thursday, August 02, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2581	MW	@	2040 H
INTEGRATED MAXIMUM LOAD	2502	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1934	MW	@	0400 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	54164	MWH		
RESTORATION LOAD	92.77	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3670	MW
SPINNING RESERVE	694	MW
LONG TERM RESERVE	150	MW

RESTORATION INFORMATION
NONE

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	10-Aug-18	PREPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	10-Aug-18	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18	COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18	PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18	COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL	COBRA

FUTURE GOALS			
PROPOSED DATE			
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Thursday, August 2, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2581	MW	@	2040 H
INTEGRATED MAXIMUM LOAD	2502	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1934	MW	@	0400 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	54164	MWH		
RESTORATION LOAD	92.77	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3670	MW		
SPINNING RESERVE	694	MW		
LONG TERM RESERVE	150	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	10-Aug-18		PREPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	10-Aug-18		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18		COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18		PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18		COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18		COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Thursday, August 2, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Wednesday, August 8, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2754	MW	@	2031 H
INTEGRATED MAXIMUM LOAD	2677	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2070	MW	@	0500 H
FORECAST LOAD	2797	MW		
DAILY PRODUCTION	57538	MWH		
RESTORATION LOAD	95.71	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3430	MW		
SPINNING RESERVE	451	MW		
LONG TERM RESERVE	150	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	10-Aug-18		PREPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	10-Aug-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18		COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18		PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18		COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18		COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Wednesday, August 8, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Wednesday, August 08, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2754	MW	@	2031 H
INTEGRATED MAXIMUM LOAD	2677	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2070	MW	@	0500 H
FORECAST LOAD	2797	MW		
DAILY PRODUCTION	57538	MWH		
RESTORATION LOAD	95.71	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3430	MW
SPINNING RESERVE	451	MW
LONG TERM RESERVE	150	MW

RESTORATION INFORMATION	
NONE	

ONE WEEK GOALS			
			PROPOSED DATE
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	10-Aug-18	PREPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	10-Aug-18	PREPA

ONE MONTH GOALS			
			PROPOSED DATE
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18	COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18	PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18	COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL	COBRA

FUTURE GOALS			
			PROPOSED DATE
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Tuesday, July 10, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2522	MW	@	2044 H
INTEGRATED MAXIMUM LOAD	2441	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1746	MW	@	0400 H
FORECAST LOAD	2666	MW		
DAILY PRODUCTION	51332	MWH		
RESTORATION LOAD	91.56	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3553	MW
SPINNING RESERVE	530	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION
NONE

ONE WEEK GOALS			
	PROPOSED DATE		
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA (SOUTH)

ONE MONTH GOALS			
	PROPOSED DATE		
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18	ACE(POWER SECURE)/PREPA (SOUTH)

FUTURE GOALS			
	PROPOSED DATE		
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18	FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18	FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	FLOUR(PIKE)/PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18	FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. - JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Tuesday, July 10, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2522	MW	@	2044 H
INTEGRATED MAXIMUM LOAD	2441	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1746	MW	@	0400 H
FORECAST LOAD	2666	MW		
DAILY PRODUCTION	51332	MWH		
RESTORATION LOAD	91.56	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3553	MW		
SPINNING RESERVE	530	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18		FLOUR(ARC/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA (SOUTH)
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18	E(POWER SECURE)/	PREPA (SOUTH)
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18		FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18		PREPA (SOUTH)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18		FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18		PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	FLOUR(MASTEC)/	PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	FLOUR(PIKE)/	PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18		FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD		FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD		USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD		USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Tuesday, July 10, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Saturday, July 28, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2353	MW	@	2056 H
INTEGRATED MAXIMUM LOAD	2284	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1907	MW	@	0700 H
FORECAST LOAD	2592	MW		
DAILY PRODUCTION	50612	MWH		
RESTORATION LOAD	88.12	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3326	MW		
SPINNING RESERVE	600	MW		
LONG TERM RESERVE	100	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Saturday, July 28, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Monday, July 30, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2622	MW	@	2055 H
INTEGRATED MAXIMUM LOAD	2550	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1966	MW	@	0400 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	55069	MWH		
RESTORATION LOAD	94.55	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3438	MW		
SPINNING RESERVE	324	MW		
LONG TERM RESERVE	100	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYP&A
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Monday, July 30, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Monday, July 30, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2622	MW	@	2055 H
INTEGRATED MAXIMUM LOAD	2550	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1966	MW	@	0400 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	55069	MWH		
RESTORATION LOAD	94.55	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3438	MW
SPINNING RESERVE	324	MW
LONG TERM RESERVE	100	MW

RESTORATION INFORMATION	
NONE	

ONE WEEK GOALS			
			PROPOSED DATE
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
			PROPOSED DATE
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
			PROPOSED DATE
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Tuesday, July 24, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2563	MW	@	2029 H
INTEGRATED MAXIMUM LOAD	2489	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1928	MW	@	0400 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	53831	MWH		
RESTORATION LOAD	92.29	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3634	MW		
SPINNING RESERVE	562	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYP&A
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Tuesday, July 24, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Tuesday, July 24, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2563	MW	@	2029 H
INTEGRATED MAXIMUM LOAD	2489	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1928	MW	@	0400 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	53831	MWH		
RESTORATION LOAD	92.29	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	3634	MW	
SPINNING RESERVE	562	MW	
LONG TERM RESERVE	30	MW	

RESTORATION INFORMATION			
NONE			

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
PROPOSED DATE			
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Sunday, July 15, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2484	MW	@	2140 H
INTEGRATED MAXIMUM LOAD	2406	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1893	MW	@	0700 H
FORECAST LOAD	2551	MW		
DAILY PRODUCTION	50827	MWH		
RESTORATION LOAD	94.32	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3432	MW		
SPINNING RESERVE	589	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Sunday, July 15, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Sunday, July 15, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2484	MW	@	2140 H
INTEGRATED MAXIMUM LOAD	2406	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1893	MW	@	0700 H
FORECAST LOAD	2551	MW		
DAILY PRODUCTION	50827	MWH		
RESTORATION LOAD	94.32	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	3432	MW	
SPINNING RESERVE	589	MW	
LONG TERM RESERVE	30	MW	

RESTORATION INFORMATION	
NONE	

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
		PROPOSED DATE	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Saturday, July 14, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2454	MW	@	2049 H
INTEGRATED MAXIMUM LOAD	2375	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1978	MW	@	0700 H
FORECAST LOAD	2551	MW		
DAILY PRODUCTION	52350	MWH		
RESTORATION LOAD	93.10	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3526	MW		
SPINNING RESERVE	714	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Saturday, July 14, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Saturday, July 14, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2454	MW	@	2049 H
INTEGRATED MAXIMUM LOAD	2375	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1978	MW	@	0700 H
FORECAST LOAD	2551	MW		
DAILY PRODUCTION	52350	MWH		
RESTORATION LOAD	93.10	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	3526	MW	
SPINNING RESERVE	714	MW	
LONG TERM RESERVE	30	MW	

RESTORATION INFORMATION			
NONE			

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
		PROPOSED DATE	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Friday, July 27, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2458	MW	@	2028 H
INTEGRATED MAXIMUM LOAD	2395	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1924	MW	@	0500 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	52935	MWH		
RESTORATION LOAD	88.80	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3439	MW		
SPINNING RESERVE	481	MW		
LONG TERM RESERVE	100	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Friday, July 27, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Friday, July 27, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2458	MW	@	2028 H
INTEGRATED MAXIMUM LOAD	2395	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1924	MW	@	0500 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	52935	MWH		
RESTORATION LOAD	88.80	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	3439	MW	
SPINNING RESERVE	481	MW	
LONG TERM RESERVE	100	MW	

RESTORATION INFORMATION			
NONE			

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
		PROPOSED DATE	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Sunday, August 5, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2422	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2358	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1898	MW	@	0700 H
FORECAST LOAD	2516	MW		
DAILY PRODUCTION	50565	MWH		
RESTORATION LOAD	93.72	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3222	MW		
SPINNING RESERVE	403	MW		
LONG TERM RESERVE	150	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	10-Aug-18		PREPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	10-Aug-18		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18		COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18		PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18		COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18		COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Sunday, August 5, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Sunday, August 05, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2422	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2358	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1898	MW	@	0700 H
FORECAST LOAD	2516	MW		
DAILY PRODUCTION	50565	MWH		
RESTORATION LOAD	93.72	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3222	MW
SPINNING RESERVE	403	MW
LONG TERM RESERVE	150	MW

RESTORATION INFORMATION
NONE

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	10-Aug-18	PREPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	10-Aug-18	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18	COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18	PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18	COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL	COBRA

FUTURE GOALS			
PROPOSED DATE			
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Thursday, July 12, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2531	MW	@	2010 H
INTEGRATED MAXIMUM LOAD	2450	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1983	MW	@	0500 H
FORECAST LOAD	2666	MW		
DAILY PRODUCTION	54183	MWH		
RESTORATION LOAD	91.90	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3595	MW		
SPINNING RESERVE	611	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Thursday, July 12, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Thursday, July 12, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2531	MW	@	2010 H
INTEGRATED MAXIMUM LOAD	2450	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1983	MW	@	0500 H
FORECAST LOAD	2666	MW		
DAILY PRODUCTION	54183	MWH		
RESTORATION LOAD	91.90	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	3595	MW	
SPINNING RESERVE	611	MW	
LONG TERM RESERVE	30	MW	

RESTORATION INFORMATION			
NONE			

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
		PROPOSED DATE	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Saturday, August 4, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2359	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2349	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1982	MW	@	0700 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	51571	MWH		
RESTORATION LOAD	87.10	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	2726	MW		
SPINNING RESERVE	227	MW		
LONG TERM RESERVE	150	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	10-Aug-18		PREPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	10-Aug-18		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18		COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18		PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18		COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18		COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Saturday, August 4, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Saturday, August 04, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2359	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2349	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1982	MW	@	0700 H
FORECAST LOAD	2516	MW		
DAILY PRODUCTION	51571	MWH		
RESTORATION LOAD	93.36	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2726	MW
SPINNING RESERVE	227	MW
LONG TERM RESERVE	150	MW

RESTORATION INFORMATION
NONE

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	10-Aug-18	PREPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	10-Aug-18	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18	COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18	PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18	COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL	COBRA

FUTURE GOALS			
PROPOSED DATE			
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Friday, August 3, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2441	MW	@	2042 H
INTEGRATED MAXIMUM LOAD	2372	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1973	MW	@	0700 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	53113	MWH		
RESTORATION LOAD	87.95	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3399	MW		
SPINNING RESERVE	455	MW		
LONG TERM RESERVE	150	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	10-Aug-18		PREPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	10-Aug-18		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18		COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18		PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18		COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18		COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Friday, August 3, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Friday, August 03, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2441	MW	@	2042 H
INTEGRATED MAXIMUM LOAD	2372	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1973	MW	@	0700 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	53113	MWH		
RESTORATION LOAD	87.95	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	3399	MW	
SPINNING RESERVE	455	MW	
LONG TERM RESERVE	150	MW	

RESTORATION INFORMATION			
NONE			

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	10-Aug-18	PREPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	10-Aug-18	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18	COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18	PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18	COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL	COBRA

FUTURE GOALS			
PROPOSED DATE			
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Tuesday, August 07, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2731	MW	@	2022 H
INTEGRATED MAXIMUM LOAD	2665	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2058	MW	@	0600 H
FORECAST LOAD	2797	MW		
DAILY PRODUCTION	57028	MWH		
RESTORATION LOAD	95.28	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3321	MW
SPINNING RESERVE	423	MW
LONG TERM RESERVE	150	MW

RESTORATION INFORMATION	
NONE	

ONE WEEK GOALS			
			PROPOSED DATE
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	10-Aug-18	PREPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	10-Aug-18	PREPA

ONE MONTH GOALS			
			PROPOSED DATE
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18	COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18	PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18	COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL	COBRA

FUTURE GOALS			
			PROPOSED DATE
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Tuesday, August 7, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2731	MW	@	2022 H
INTEGRATED MAXIMUM LOAD	2665	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2058	MW	@	0600 H
FORECAST LOAD	2797	MW		
DAILY PRODUCTION	57028	MWH		
RESTORATION LOAD	95.28	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3321	MW		
SPINNING RESERVE	423	MW		
LONG TERM RESERVE	150	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	10-Aug-18		PREPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	10-Aug-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18		COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18		PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18		COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18		COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Tuesday, August 7, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Sunday, July 22, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2143	MW	@	2345 H
INTEGRATED MAXIMUM LOAD	2295	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1891	MW	@	0700 H
FORECAST LOAD	2553	MW		
DAILY PRODUCTION	49721	MWH		
RESTORATION LOAD	89.89	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3544	MW		
SPINNING RESERVE	758	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Sunday, July 22, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Sunday, July 22, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2143	MW	@	2345 H
INTEGRATED MAXIMUM LOAD	2295	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1891	MW	@	0700 H
FORECAST LOAD	2553	MW		
DAILY PRODUCTION	49721	MWH		
RESTORATION LOAD	89.89	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	3544	MW	
SPINNING RESERVE	758	MW	
LONG TERM RESERVE	30	MW	

RESTORATION INFORMATION			
NONE			

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
PROPOSED DATE			
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Saturday, July 21, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2477	MW	@	2008 H
INTEGRATED MAXIMUM LOAD	2412	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1978	MW	@	0700 H
FORECAST LOAD	2553	MW		
DAILY PRODUCTION	52548	MWH		
RESTORATION LOAD	94.48	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3531	MW		
SPINNING RESERVE	748	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Saturday, July 21, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Saturday, July 21, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2477	MW	@	2008 H
INTEGRATED MAXIMUM LOAD	2412	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1978	MW	@	0700 H
FORECAST LOAD	2553	MW		
DAILY PRODUCTION	52548	MWH		
RESTORATION LOAD	94.48	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	3531	MW	
SPINNING RESERVE	748	MW	
LONG TERM RESERVE	30	MW	

RESTORATION INFORMATION			
NONE			

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
		PROPOSED DATE	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Wednesday, July 18, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2608	MW	@	2042 H
INTEGRATED MAXIMUM LOAD	2553	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2029	MW	@	0400 H
FORECAST LOAD	2690	MW		
DAILY PRODUCTION	55601	MWH		
RESTORATION LOAD	94.91	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3526	MW		
SPINNING RESERVE	632	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Wednesday, July 18, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Wednesday, July 18, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2608	MW	@	2042 H
INTEGRATED MAXIMUM LOAD	2553	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2029	MW	@	0400 H
FORECAST LOAD	2690	MW		
DAILY PRODUCTION	55601	MWH		
RESTORATION LOAD	94.91	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3526	MW
SPINNING RESERVE	632	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
NONE	

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
		PROPOSED DATE	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Friday, July 20, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2572	MW	@	2042 H
INTEGRATED MAXIMUM LOAD	2529	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2019	MW	@	0500 H
FORECAST LOAD	2690	MW		
DAILY PRODUCTION	55286	MWH		
RESTORATION LOAD	94.01	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3599	MW		
SPINNING RESERVE	582	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Friday, July 20, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Friday, July 20, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2572	MW	@	2042 H
INTEGRATED MAXIMUM LOAD	2529	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2019	MW	@	0500 H
FORECAST LOAD	2690	MW		
DAILY PRODUCTION	55286	MWH		
RESTORATION LOAD	94.01	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	3599	MW	
SPINNING RESERVE	582	MW	
LONG TERM RESERVE	30	MW	

RESTORATION INFORMATION			
NONE			

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
		PROPOSED DATE	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Monday, July 23, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2484	MW	@	2042 H
INTEGRATED MAXIMUM LOAD	2413	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1910	MW	@	0500 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	52874	MWH		
RESTORATION LOAD	89.47	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3546	MW		
SPINNING RESERVE	645	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Monday, July 23, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Monday, July 23, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2484	MW	@	2042 H
INTEGRATED MAXIMUM LOAD	2413	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1910	MW	@	0500 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	52874	MWH		
RESTORATION LOAD	89.47	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	3546	MW	
SPINNING RESERVE	645	MW	
LONG TERM RESERVE	30	MW	

RESTORATION INFORMATION			
NONE			

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
PROPOSED DATE			
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Saturday, July 14, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2515	MW	@	2127 H
INTEGRATED MAXIMUM LOAD	2441	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1930	MW	@	0500 H
FORECAST LOAD	2666	MW		
DAILY PRODUCTION	53936	MWH		
RESTORATION LOAD	91.56	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	4194	MW		
SPINNING RESERVE	1098	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Saturday, July 14, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Friday, July 13, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2515	MW	@	2127 H
INTEGRATED MAXIMUM LOAD	2441	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1930	MW	@	0500 H
FORECAST LOAD	2666	MW		
DAILY PRODUCTION	53936	MWH		
RESTORATION LOAD	91.56	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	4194	MW	
SPINNING RESERVE	1098	MW	
LONG TERM RESERVE	30	MW	

RESTORATION INFORMATION			
NONE			

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
PROPOSED DATE			
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Wednesday, August 1, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2517	MW	@	2040 H
INTEGRATED MAXIMUM LOAD	2435	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2020	MW	@	0600 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	54440	MWH		
RESTORATION LOAD	90.29	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3670	MW		
SPINNING RESERVE	680	MW		
LONG TERM RESERVE	150	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYP&
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Wednesday, August 1, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Wednesday, August 01, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2517	MW	@	2040 H
INTEGRATED MAXIMUM LOAD	2435	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2020	MW	@	0600 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	54440	MWH		
RESTORATION LOAD	90.29	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3670	MW
SPINNING RESERVE	680	MW
LONG TERM RESERVE	150	MW

RESTORATION INFORMATION	
NONE	

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
		PROPOSED DATE	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Monday, August 6, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2684	MW	@	2129 H
INTEGRATED MAXIMUM LOAD	2612	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1922	MW	@	0500 H
FORECAST LOAD	2797	MW		
DAILY PRODUCTION	55394	MWH		
RESTORATION LOAD	93.39	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3307	MW		
SPINNING RESERVE	470	MW		
LONG TERM RESERVE	150	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	10-Aug-18		PREPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	10-Aug-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18		COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18		PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18		COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18		COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Monday, August 6, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Monday, August 06, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2684	MW	@	2129 H
INTEGRATED MAXIMUM LOAD	2612	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1922	MW	@	0500 H
FORECAST LOAD	2797	MW		
DAILY PRODUCTION	55394	MWH		
RESTORATION LOAD	93.39	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3307	MW
SPINNING RESERVE	470	MW
LONG TERM RESERVE	150	MW

RESTORATION INFORMATION
NONE

ONE WEEK GOALS			
	PROPOSED DATE		
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	10-Aug-18	PREPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	10-Aug-18	PREPA

ONE MONTH GOALS			
	PROPOSED DATE		
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18	COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18	PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18	COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL	COBRA

FUTURE GOALS			
	PROPOSED DATE		
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Wednesday, July 25, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2468	MW	@	2032 H
INTEGRATED MAXIMUM LOAD	2403	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1975	MW	@	0400 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	52967	MWH		
RESTORATION LOAD	89.10	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3602	MW		
SPINNING RESERVE	659	MW		
LONG TERM RESERVE	100	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYP&A
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
 Wednesday, July 25, 2018

HISTORIC LOAD:	Wednesday, June 13, 2018
----------------	--------------------------

HURRICANE MARIA RESTORATION REPORT
Wednesday, July 25, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2468	MW	@	2032 H
INTEGRATED MAXIMUM LOAD	2403	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1975	MW	@	0400 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	52967	MWH		
RESTORATION LOAD	89.10	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3602	MW
SPINNING RESERVE	659	MW
LONG TERM RESERVE	100	MW

RESTORATION INFORMATION	
NONE	

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
		PROPOSED DATE	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Tuesday, July 17, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2624	MW	@	2044 H
INTEGRATED MAXIMUM LOAD	2545	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1956	MW	@	0500 H
FORECAST LOAD	2690	MW		
DAILY PRODUCTION	54898	MWH		
RESTORATION LOAD	94.61	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3518	MW		
SPINNING RESERVE	641	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYP&
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Tuesday, July 17, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Tuesday, July 17, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2624	MW	@	2044 H
INTEGRATED MAXIMUM LOAD	2545	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1956	MW	@	0500 H
FORECAST LOAD	2690	MW		
DAILY PRODUCTION	54898	MWH		
RESTORATION LOAD	94.61	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	3518	MW	
SPINNING RESERVE	641	MW	
LONG TERM RESERVE	30	MW	

RESTORATION INFORMATION			
NONE			

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
PROPOSED DATE			
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Wednesday, July 11, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2612	MW	@	2030 H
INTEGRATED MAXIMUM LOAD	2531	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1958	MW	@	0500 H
FORECAST LOAD	2666	MW		
DAILY PRODUCTION	54773	MWH		
RESTORATION LOAD	94.94	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	3593	MW	
SPINNING RESERVE	407	MW	
LONG TERM RESERVE	30	MW	

RESTORATION INFORMATION			
NONE			

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
		PROPOSED DATE	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Wednesday, July 11, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2612	MW	@	2030 H
INTEGRATED MAXIMUM LOAD	2531	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1958	MW	@	0500 H
FORECAST LOAD	2666	MW		
DAILY PRODUCTION	54773	MWH		
RESTORATION LOAD	94.94	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3593	MW		
SPINNING RESERVE	407	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Wednesday, July 11, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Monday, July 16, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2517	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2441	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1994	MW	@	0500 H
FORECAST LOAD	2690	MW		
DAILY PRODUCTION	54206	MWH		
RESTORATION LOAD	90.74	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3108	MW		
SPINNING RESERVE	417	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Monday, July 16, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Monday, July 16, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2517	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2441	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1994	MW	@	0500 H
FORECAST LOAD	2690	MW		
DAILY PRODUCTION	54206	MWH		
RESTORATION LOAD	90.74	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	3108	MW	
SPINNING RESERVE	417	MW	
LONG TERM RESERVE	30	MW	

RESTORATION INFORMATION			
NONE			

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
PROPOSED DATE			
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Sunday, July 29, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2418	MW	@	2130 H
INTEGRATED MAXIMUM LOAD	2353	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1782	MW	@	0700 H
FORECAST LOAD	2592	MW		
DAILY PRODUCTION	48966	MWH		
RESTORATION LOAD	90.78	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	2420	MW		
SPINNING RESERVE	525	MW		
LONG TERM RESERVE	100	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Sunday, July 29, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Sunday, July 29, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2418	MW	@	2130 H
INTEGRATED MAXIMUM LOAD	2353	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1782	MW	@	0700 H
FORECAST LOAD	2592	MW		
DAILY PRODUCTION	48966	MWH		
RESTORATION LOAD	90.78	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	2420	MW	
SPINNING RESERVE	525	MW	
LONG TERM RESERVE	100	MW	

RESTORATION INFORMATION			
NONE			

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
PROPOSED DATE			
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Wednesday, July 25, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2510	MW	@	2039 H
INTEGRATED MAXIMUM LOAD	2428	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1945	MW	@	0500 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	52870	MWH		
RESTORATION LOAD	90.03	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3609	MW		
SPINNING RESERVE	636	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
 Wednesday, July 25, 2018

HISTORIC LOAD:	Wednesday, June 13, 2018
----------------	--------------------------

HURRICANE MARIA RESTORATION REPORT
Wednesday, July 25, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2510	MW	@	2039 H
INTEGRATED MAXIMUM LOAD	2428	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1945	MW	@	0500 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	52870	MWH		
RESTORATION LOAD	90.03	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3609	MW
SPINNING RESERVE	636	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
NONE	

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
		PROPOSED DATE	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Thursday, July 19, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2539	MW	@	2058 H
INTEGRATED MAXIMUM LOAD	2485	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2048	MW	@	0500 H
FORECAST LOAD	2690	MW		
DAILY PRODUCTION	54977	MWH		
RESTORATION LOAD	92.38	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3536	MW		
SPINNING RESERVE	638	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
 Thursday, July 19, 2018

HISTORIC LOAD:	Wednesday, June 13, 2018
----------------	--------------------------

HURRICANE MARIA RESTORATION REPORT
Thursday, July 19, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2539	MW	@	2058 H
INTEGRATED MAXIMUM LOAD	2485	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2048	MW	@	0500 H
FORECAST LOAD	2690	MW		
DAILY PRODUCTION	54977	MWH		
RESTORATION LOAD	92.38	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	3536	MW	
SPINNING RESERVE	638	MW	
LONG TERM RESERVE	30	MW	

RESTORATION INFORMATION			
NONE			

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
PROPOSED DATE			
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Tuesday, July 31, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2625	MW	@	2032 H
INTEGRATED MAXIMUM LOAD	2550	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2028	MW	@	0500 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	55647	MWH		
RESTORATION LOAD	94.55	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	3505	MW	
SPINNING RESERVE	491	MW	
LONG TERM RESERVE	150	MW	

RESTORATION INFORMATION			
NONE			

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	PREPA

FUTURE GOALS			
PROPOSED DATE			
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18	COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Tuesday, July 31, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2625	MW	@	2032 H
INTEGRATED MAXIMUM LOAD	2550	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2028	MW	@	0500 H
FORECAST LOAD	2697	MW		
DAILY PRODUCTION	55647	MWH		
RESTORATION LOAD	94.55	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3505	MW		
SPINNING RESERVE	491	MW		
LONG TERM RESERVE	150	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	20-Aug-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	23-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	27-Sep-18		COBRA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	4-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	8-Oct-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Nov-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Tuesday, July 31, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Wednesday, August 15, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2627	MW	@	2028 H
INTEGRATED MAXIMUM LOAD	2544	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2006	MW	@	0500 H
FORECAST LOAD	2760	MW		
DAILY PRODUCTION	55333	MWH		
RESTORATION LOAD	92.17	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3343	MW		
SPINNING RESERVE	720	MW		
LONG TERM RESERVE	150	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	17-Aug-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18		COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18		PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18		COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18		COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18		PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	23-Oct-18		PREPA/COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD		PREPA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Wednesday, August 15, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Wednesday, August 15, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2627	MW	@	2028 H
INTEGRATED MAXIMUM LOAD	2544	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2006	MW	@	0500 H
FORECAST LOAD	2760	MW		
DAILY PRODUCTION	55333	MWH		
RESTORATION LOAD	92.17	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3343	MW
SPINNING RESERVE	720	MW
LONG TERM RESERVE	150	MW

RESTORATION INFORMATION
NONE

ONE WEEK GOALS			
	PROPOSED DATE		
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	17-Aug-18	PREPA

ONE MONTH GOALS			
	PROPOSED DATE		
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18	COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18	PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18	COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA

FUTURE GOALS			
	PROPOSED DATE		
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18	PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	23-Oct-18	PREPA/COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	PREPA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	PREPA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Monday, August 13, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2669	MW	@	1946 H
INTEGRATED MAXIMUM LOAD	2561	MW	@	2000 H
INTEGRATED MINIMUM LOAD	1970	MW	@	0500 H
FORECAST LOAD	2760	MW		
DAILY PRODUCTION	55288	MWH		
RESTORATION LOAD	92.79	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3009	MW		
SPINNING RESERVE	298	MW		
LONG TERM RESERVE	150	MW		
RESTORATION INFORMATION				
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.				115 KV
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	17-Aug-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18		COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18		PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18		COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18		COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18		PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	23-Oct-18		PREPA/COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD		PREPA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
 Monday, August 13, 2018

HISTORIC LOAD:	Wednesday, June 13, 2018
----------------	--------------------------

HURRICANE MARIA RESTORATION REPORT
Monday, August 13, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2669	MW	@	1946 H
INTEGRATED MAXIMUM LOAD	2561	MW	@	2000 H
INTEGRATED MINIMUM LOAD	1970	MW	@	0500 H
FORECAST LOAD	2760	MW		
DAILY PRODUCTION	55288	MWH		
RESTORATION LOAD	92.79	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3009	MW
SPINNING RESERVE	298	MW
LONG TERM RESERVE	150	MW

RESTORATION INFORMATION	
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	17-Aug-18	PREPA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18	COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18	PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18	COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA

FUTURE GOALS			
PROPOSED DATE			
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18	PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	23-Oct-18	PREPA/COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	PREPA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	PREPA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Tuesday, August 14, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2677	MW	@	2026 H
INTEGRATED MAXIMUM LOAD	2613	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1991	MW	@	0500 H
FORECAST LOAD	2760	MW		
DAILY PRODUCTION	55628	MWH		
RESTORATION LOAD	94.67	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3132	MW		
SPINNING RESERVE	472	MW		
LONG TERM RESERVE	150	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	17-Aug-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18		COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18		PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18		COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18		COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18		PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	23-Oct-18		PREPA/COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD		PREPA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Tuesday, August 14, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Tuesday, August 14, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2677	MW	@	2026 H
INTEGRATED MAXIMUM LOAD	2613	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1991	MW	@	0500 H
FORECAST LOAD	2760	MW		
DAILY PRODUCTION	55628	MWH		
RESTORATION LOAD	94.67	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3132	MW
SPINNING RESERVE	472	MW
LONG TERM RESERVE	150	MW

RESTORATION INFORMATION	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	17-Aug-18	PREPA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18	COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18	PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18	COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA

FUTURE GOALS			
PROPOSED DATE			
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18	PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	23-Oct-18	PREPA/COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	PREPA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	PREPA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Saturday, August 11, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2478	MW	@	2016 H
INTEGRATED MAXIMUM LOAD	2399	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1959	MW	@	0600 H
FORECAST LOAD	2706	MW		
DAILY PRODUCTION	52847	MWH		
RESTORATION LOAD	88.65	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3222	MW		
SPINNING RESERVE	519	MW		
LONG TERM RESERVE	150	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	17-Aug-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18		COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18		PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18		COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18		COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18		PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	23-Oct-18		PREPA/COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18		COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD		PREPA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Saturday, August 11, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Saturday, August 11, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2478	MW	@	2016 H
INTEGRATED MAXIMUM LOAD	2399	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1959	MW	@	0600 H
FORECAST LOAD	2706	MW		
DAILY PRODUCTION	52847	MWH		
RESTORATION LOAD	88.65	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3222	MW		
SPINNING RESERVE	519	MW		
LONG TERM RESERVE	150	MW		

RESTORATION INFORMATION				
NONE				

ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	17-Aug-18		PREPA

ONE MONTH GOALS				
PROPOSED DATE				
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18		COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18		PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18		COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL		COBRA

FUTURE GOALS				
PROPOSED DATE				
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18		COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18		PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	23-Oct-18		PREPA/COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18		COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD		PREPA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Friday, August 10, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2563	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2490	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1958	MW	@	0500 H
FORECAST LOAD	2797	MW		
DAILY PRODUCTION	54973	MWH		
RESTORATION LOAD	89.02	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3332	MW		
SPINNING RESERVE	468	MW		
LONG TERM RESERVE	150	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYP&A
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	17-Aug-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18		COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18		PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18		COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18		COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18		PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	23-Oct-18		PREPA/COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18		COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD		PREPA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Friday, August 10, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Friday, August 10, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2563	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2490	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1958	MW	@	0500 H
FORECAST LOAD	2797	MW		
DAILY PRODUCTION	54973	MWH		
RESTORATION LOAD	89.02	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3332	MW
SPINNING RESERVE	468	MW
LONG TERM RESERVE	150	MW

RESTORATION INFORMATION
NONE

ONE WEEK GOALS			
	PROPOSED DATE		
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	17-Aug-18	PREPA

ONE MONTH GOALS			
	PROPOSED DATE		
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18	COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18	PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18	COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL	COBRA

FUTURE GOALS			
	PROPOSED DATE		
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18	PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	23-Oct-18	PREPA/COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	PREPA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	PREPA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Thursday, August 9, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2600	MW	@	2036 H
INTEGRATED MAXIMUM LOAD	2525	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2092	MW	@	0500 H
FORECAST LOAD	2797	MW		
DAILY PRODUCTION	56278	MWH		
RESTORATION LOAD	90.28	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3322	MW		
SPINNING RESERVE	517	MW		
LONG TERM RESERVE	150	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	17-Aug-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18		COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18		PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18		COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18		COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18		PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	23-Oct-18		PREPA/COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18		COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD		PREPA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Thursday, August 9, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Thursday, August 09, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2600	MW	@	2036 H
INTEGRATED MAXIMUM LOAD	2525	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2092	MW	@	0500 H
FORECAST LOAD	2797	MW		
DAILY PRODUCTION	56278	MWH		
RESTORATION LOAD	90.28	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3322	MW		
SPINNING RESERVE	517	MW		
LONG TERM RESERVE	150	MW		

RESTORATION INFORMATION				
NONE				

ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	17-Aug-18		PREPA

ONE MONTH GOALS				
PROPOSED DATE				
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18		COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18		PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18		COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL		COBRA

FUTURE GOALS				
PROPOSED DATE				
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18		COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18		PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	23-Oct-18		PREPA/COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18		COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD		PREPA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Sunday, August 12, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2495	MW	@	2131 H
INTEGRATED MAXIMUM LOAD	2416	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1896	MW	@	0700 H
FORECAST LOAD	2706	MW		
DAILY PRODUCTION	50473	MWH		
RESTORATION LOAD	89.28	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3188	MW		
SPINNING RESERVE	499	MW		
LONG TERM RESERVE	150	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	17-Aug-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18		COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18		PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18		COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18		COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18		COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18		PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	23-Oct-18		PREPA/COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18		COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD		PREPA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD		PREPA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. -JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Sunday, August 12, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Sunday, August 12, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2495	MW	@	2131 H
INTEGRATED MAXIMUM LOAD	2416	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1896	MW	@	0700 H
FORECAST LOAD	2706	MW		
DAILY PRODUCTION	50473	MWH		
RESTORATION LOAD	89.28	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3188	MW
SPINNING RESERVE	499	MW
LONG TERM RESERVE	150	MW

RESTORATION INFORMATION
NONE

ONE WEEK GOALS			
	PROPOSED DATE		
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	17-Aug-18	PREPA

ONE MONTH GOALS			
	PROPOSED DATE		
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18	COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18	PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18	COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	OPGW REPL	COBRA

FUTURE GOALS			
	PROPOSED DATE		
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18	COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18	PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	23-Oct-18	PREPA/COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	PREPA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	PREPA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Monday, July 9, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2323	MW	@	1104 H
INTEGRATED MAXIMUM LOAD	2250	MW	@	1200 H
INTEGRATED MINIMUM LOAD	1930	MW	@	2400 H
FORECAST LOAD	2666	MW		
DAILY PRODUCTION	50586	MWH		
RESTORATION LOAD	84.40	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3506	MW		
SPINNING RESERVE	719	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18		FLOUR(ARC)/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA (SOUTH)
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18		E(POWER SECURE)/PREPA (SOUTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18		FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18		PREPA (SOUTH)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18		FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18		PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		FLOUR(MASTEC)/PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		FLOUR(PIKE)/PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18		FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD		FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD		USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD		USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Monday, July 9, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Monday, July 09, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2323	MW	@	1104 H
INTEGRATED MAXIMUM LOAD	2250	MW	@	1200 H
INTEGRATED MINIMUM LOAD	1930	MW	@	2400 H
FORECAST LOAD	2666	MW		
DAILY PRODUCTION	50586	MWH		
RESTORATION LOAD	84.40	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3506	MW
SPINNING RESERVE	719	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA (SOUTH)
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA

FUTURE GOALS			
PROPOSED DATE			
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18	FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18	FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	FLOUR(PIKE)/PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18	FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Thursday, August 16, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2549	MW	@	2036 H
INTEGRATED MAXIMUM LOAD	2476	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1985	MW	@	0500 H
FORECAST LOAD	2760	MW		
DAILY PRODUCTION	546.89	MWH		
RESTORATION LOAD	89.71	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3140	MW		
SPINNING RESERVE	499	MW		
LONG TERM RESERVE	150	MW		
RESTORATION INFORMATION				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18		COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	24-Aug-18		PREPA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18		PREPA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18		COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18		COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		PREPA
FUTURE GOALS				
PROPOSED DATE				
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18		COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18		PREPA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18		PREPA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18		PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	23-Oct-18		PREPA/COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18		COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP		TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP		TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP		TBD

HURRICANE MARIA RESTORATION REPORT
Thursday, August 16, 2018

HISTORIC LOAD:

Wednesday, June 13, 2018

HURRICANE MARIA RESTORATION REPORT
Thursday, August 16, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2549	MW	@	2036 H
INTEGRATED MAXIMUM LOAD	2476	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1985	MW	@	0500 H
FORECAST LOAD	2760	MW		
DAILY PRODUCTION	54689	MWH		
RESTORATION LOAD	89.71	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	3140	MW	
SPINNING RESERVE	499	MW	
LONG TERM RESERVE	150	MW	

RESTORATION INFORMATION			
NONE			

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	23-Aug-18	COBRA
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	24-Aug-18	PREPA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	24-Aug-18	PREPA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	PREPA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	30-Aug-18	COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Sep-18	COBRA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	PREPA

FUTURE GOALS			
PROPOSED DATE			
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	PREPA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	30-Sep-18	PREPA
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	PREPA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	20-Oct-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	23-Oct-18	PREPA/COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	23-Oct-18	COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	PEND RFP	TBD
LINE 36400 PONCE T.C. - JAYUYA	115 KV	PEND RFP	TBD
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	PEND RFP	TBD

HURRICANE MARIA RESTORATION REPORT
Friday, July 6, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2620	MW	@	2027 H
INTEGRATED MAXIMUM LOAD	2495	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2007	MW	@	0500 H
FORECAST LOAD	2606	MW		
DAILY PRODUCTION	54997	MWH		
RESTORATION LOAD	95.74	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3001	MW		
SPINNING RESERVE	468	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18		FLOUR(ARC/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA (SOUTH)
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18		E(POWER SECURE)/PREPA (SOUTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18		FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18		PREPA (SOUTH)/COBRA

HURRICANE MARIA RESTORATION REPORT
Friday, July 6, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18	FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	FLOUR(PIKE)/PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18	FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Friday, July 06, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2620	MW	@	2027 H
INTEGRATED MAXIMUM LOAD	2495	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2007	MW	@	0500 H
FORECAST LOAD	2606	MW		
DAILY PRODUCTION	54997	MWH		
RESTORATION LOAD	95.74	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3001	MW		
SPINNING RESERVE	468	MW		
LONG TERM RESERVE	30	MW		

RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				

POWER STATIONS				
NONE				

SUBSTATIONS				
NONE				

ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA

ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18		FLOUR(ARC)/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA (SOUTH)
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA

HURRICANE MARIA RESTORATION REPORT
Friday, July 06, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18	FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18	FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	FLOUR(PIKE)/PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18	FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Thursday, July 5, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2632	MW	@	2036 H
INTEGRATED MAXIMUM LOAD	2569	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2039	MW	@	0500 H
FORECAST LOAD	2606	MW		
DAILY PRODUCTION	55668	MWH		
RESTORATION LOAD	98.58	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	2949	MW		
SPINNING RESERVE	404	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18		FLOUR(ARC/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA (SOUTH)
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18		E(POWER SECURE)/PREPA (SOUTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18		FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18		PREPA (SOUTH)/COBRA

HURRICANE MARIA RESTORATION REPORT
Thursday, July 5, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18	FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	FLOUR(PIKE)/PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18	FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Thursday, July 05, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2632	MW	@	2036 H
INTEGRATED MAXIMUM LOAD	2569	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2039	MW	@	0500 H
FORECAST LOAD	2606	MW		
DAILY PRODUCTION	55668	MWH		
RESTORATION LOAD	98.58	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2949	MW
SPINNING RESERVE	404	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18	FLOUR(ARC)/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA (SOUTH)
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Thursday, July 05, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18	FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18	FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	FLOUR(PIKE)/PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18	FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Sunday, July 1, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2450	MW	@	2141 H
INTEGRATED MAXIMUM LOAD	2384	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1845	MW	@	0700 H
FORECAST LOAD	2469	MW		
DAILY PRODUCTION	49823	MWH		
RESTORATION LOAD	96.56	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	2957	MW		
SPINNING RESERVE	688	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	29-Jun-18		PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	29-Jun-18		PREPA (SOUTH)
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(SEC)/COBRA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		FLOUR(ARC/PREPA (NORTH)

HURRICANE MARIA RESTORATION REPORT
Sunday, July 1, 2018

HISTORIC LOAD:		Wednesday, June 13, 2018	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	15-Aug-18	E(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	30-Aug-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Sunday, July 01, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2450	MW	@	2141 H
INTEGRATED MAXIMUM LOAD	2384	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1845	MW	@	0700 H
FORECAST LOAD	2469	MW		
DAILY PRODUCTION	49823	MWH		
RESTORATION LOAD	96.56	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2957	MW
SPINNING RESERVE	688	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	29-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	29-Jun-18	PREPA (SOUTH)

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(SEC)/COBRA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA

HURRICANE MARIA RESTORATION REPORT
Sunday, July 01, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	15-Aug-18	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	30-Aug-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Saturday, June 30, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2405	MW	@	2019 H
INTEGRATED MAXIMUM LOAD	2343	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1918	MW	@	0700 H
FORECAST LOAD	2469	MW		
DAILY PRODUCTION	51375	MWH		
RESTORATION LOAD	94.90	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3085	MW		
SPINNING RESERVE	538	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	29-Jun-18		PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	29-Jun-18		PREPA (SOUTH)
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(SEC)/COBRA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		FLOUR(ARC/PREPA (NORTH)

HURRICANE MARIA RESTORATION REPORT
Saturday, June 30, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	15-Aug-18	E(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	30-Aug-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Saturday, June 30, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2405	MW	@	2019 H
INTEGRATED MAXIMUM LOAD	2343	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1918	MW	@	0700 H
FORECAST LOAD	2469	MW		
DAILY PRODUCTION	51375	MWH		
RESTORATION LOAD	94.90	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3085	MW
SPINNING RESERVE	538	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	29-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	29-Jun-18	PREPA (SOUTH)

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(SEC)/COBRA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA

HURRICANE MARIA RESTORATION REPORT
Saturday, June 30, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	15-Aug-18	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	30-Aug-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Sunday, June 24, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2278	MW	@	2152 H
INTEGRATED MAXIMUM LOAD	2241	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1660	MW	@	0700 H
FORECAST LOAD	2440	MW		
DAILY PRODUCTION	40540	MWH		
RESTORATION LOAD	91.84	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	2634	MW		
SPINNING RESERVE	350	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18		PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18		PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18		FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD		E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD		FLOUR(SEC)/COBRA

HURRICANE MARIA RESTORATION REPORT
Sunday, June 24, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Sunday, June 24, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2278	MW	@	2152 H
INTEGRATED MAXIMUM LOAD	2241	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1660	MW	@	0700 H
FORECAST LOAD	2440	MW		
DAILY PRODUCTION	40540	MWH		
RESTORATION LOAD	91.84	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2634	MW
SPINNING RESERVE	350	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA

HURRICANE MARIA RESTORATION REPORT
Sunday, June 24, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Saturday, June 23, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2127	MW	@	0003 H
INTEGRATED MAXIMUM LOAD	2032	MW	@	0100 H
INTEGRATED MINIMUM LOAD	1858	MW	@	0700 H
FORECAST LOAD	2440	MW		
DAILY PRODUCTION	46079	MWH		
RESTORATION LOAD	83.28	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	2646	MW		
SPINNING RESERVE	257	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18		PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18		PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18		FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD		E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD		FLOUR(SEC)/COBRA

HURRICANE MARIA RESTORATION REPORT
Saturday, June 23, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Saturday, June 23, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2127	MW	@	0003 H
INTEGRATED MAXIMUM LOAD	2032	MW	@	0100 H
INTEGRATED MINIMUM LOAD	1858	MW	@	0700 H
FORECAST LOAD	2440	MW		
DAILY PRODUCTION	46079	MWH		
RESTORATION LOAD	83.28	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2646	MW
SPINNING RESERVE	257	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA

HURRICANE MARIA RESTORATION REPORT
Saturday, June 23, 2018

FUTURE GOALS			
PROPOSED DATE			
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	USACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Friday, June 22, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2418	MW	@	1153 H
INTEGRATED MAXIMUM LOAD	2367	MW	@	1200 H
INTEGRATED MINIMUM LOAD	1931	MW	@	0500 H
FORECAST LOAD	2628	MW		
DAILY PRODUCTION	52315	MWH		
RESTORATION LOAD	90.07	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	2731	MW		
SPINNING RESERVE	210	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18		PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18		PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18		FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD		E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD		FLOUR(SEC)/COBRA

HURRICANE MARIA RESTORATION REPORT
Friday, June 22, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Friday, June 22, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2418	MW	@	1153 H
INTEGRATED MAXIMUM LOAD	2367	MW	@	1200 H
INTEGRATED MINIMUM LOAD	1931	MW	@	0500 H
FORECAST LOAD	2628	MW		
DAILY PRODUCTION	52315	MWH		
RESTORATION LOAD	90.07	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2731	MW
SPINNING RESERVE	210	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA

HURRICANE MARIA RESTORATION REPORT
Friday, June 22, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	USACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Wednesday, July 4, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2523	MW	@	2140 H
INTEGRATED MAXIMUM LOAD	2460	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1976	MW	@	0700 H
FORECAST LOAD	2606	MW		
DAILY PRODUCTION	52179	MWH		
RESTORATION LOAD	94.40	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3311	MW		
SPINNING RESERVE	396	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18		FLOUR(ARC/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA (SOUTH)
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18		E(POWER SECURE)/PREPA (SOUTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18		FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18		PREPA (SOUTH)/COBRA

HURRICANE MARIA RESTORATION REPORT
Wednesday, July 4, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18	FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	FLOUR(PIKE)/PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18	FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Wednesday, July 04, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2523	MW	@	2140 H
INTEGRATED MAXIMUM LOAD	2460	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1976	MW	@	0700 H
FORECAST LOAD	2606	MW		
DAILY PRODUCTION	52179	MWH		
RESTORATION LOAD	94.40	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3311	MW
SPINNING RESERVE	396	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18	FLOUR(ARC)/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA (SOUTH)
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Wednesday, July 04, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18	FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18	FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	FLOUR(PIKE)/PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18	FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Friday, June 29, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2486	MW	@	2035 H
INTEGRATED MAXIMUM LOAD	2422	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1911	MW	@	0500 H
FORECAST LOAD	2634	MW		
DAILY PRODUCTION	53429	MWH		
RESTORATION LOAD	91.95	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3304	MW
SPINNING RESERVE	518	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	29-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	29-Jun-18	PREPA (SOUTH)

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(SEC)/COBRA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA

HURRICANE MARIA RESTORATION REPORT
Friday, June 29, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	15-Aug-18	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	30-Aug-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Friday, June 29, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2486	MW	@	2035 H
INTEGRATED MAXIMUM LOAD	2422	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1911	MW	@	0500 H
FORECAST LOAD	2634	MW		
DAILY PRODUCTION	53429	MWH		
RESTORATION LOAD	91.95	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3304	MW		
SPINNING RESERVE	518	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	29-Jun-18		PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	29-Jun-18		PREPA (SOUTH)
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(SEC)/COBRA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		FLOUR(ARC/PREPA (NORTH)

HURRICANE MARIA RESTORATION REPORT
Friday, June 29, 2018

HISTORIC LOAD:		Wednesday, June 13, 2018	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	15-Aug-18	E(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	30-Aug-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Thursday, June 28, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2468	MW	@	2024 H
INTEGRATED MAXIMUM LOAD	2427	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1989	MW	@	0400 H
FORECAST LOAD	2634	MW		
DAILY PRODUCTION	53797	MWH		
RESTORATION LOAD	92.14	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3345	MW		
SPINNING RESERVE	555	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	29-Jun-18		PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	29-Jun-18		PREPA (SOUTH)
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(SEC)/COBRA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		FLOUR(ARC/PREPA (NORTH)

HURRICANE MARIA RESTORATION REPORT
Thursday, June 28, 2018

HISTORIC LOAD:		Wednesday, June 13, 2018	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	15-Aug-18	E(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	30-Aug-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Thursday, June 28, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2468	MW	@	2024 H
INTEGRATED MAXIMUM LOAD	2427	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1989	MW	@	0400 H
FORECAST LOAD	2634	MW		
DAILY PRODUCTION	53797	MWH		
RESTORATION LOAD	92.14	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3345	MW
SPINNING RESERVE	555	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	29-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	29-Jun-18	PREPA (SOUTH)

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(SEC)/COBRA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA

HURRICANE MARIA RESTORATION REPORT
Thursday, June 28, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	15-Aug-18	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	30-Aug-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Sunday, June 17, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018	
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H	
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H	
RESTORATION LOAD	99.39	%			
LOAD INFORMATION					
INSTANT MAXIMUM LOAD	2392	MW	@	2149 H	
INTEGRATED MAXIMUM LOAD	2327	MW	@	2200 H	
INTEGRATED MINIMUM LOAD	1891	MW	@	0700 H	
FORECAST LOAD	2440	MW			
DAILY PRODUCTION	49712	MWH			
RESTORATION LOAD	95.37	%			
GENERATION INFORMATION @ MAXIMUM LOAD HOUR					
TOTAL CAPACITY	2655	MW			
SPINNING RESERVE	452	MW			
LONG TERM RESERVE	30	MW			
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-				IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)				IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-				IN 15-Jul-18
RESTORATION INFORMATION					
TRANSMISSION LINES					
NONE					
POWER STATIONS					
NONE					
SUBSTATIONS					
NONE					
ONE WEEK GOALS					
PROPOSED DATE					
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA	
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA	
ONE MONTH GOALS					
PROPOSED DATE					
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18		PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18		PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA	
FUTURE GOALS					
PROPOSED DATE					
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA	
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18		FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Sunday, June 17, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Sunday, June 17, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2392	MW	@	2149 H
INTEGRATED MAXIMUM LOAD	2327	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1891	MW	@	0700 H
FORECAST LOAD	2440	MW		
DAILY PRODUCTION	49712	MWH		
RESTORATION LOAD	95.37	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2655	MW
SPINNING RESERVE	452	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jul-18

RESTORATION INFORMATION
TRANSMISSION LINES
NONE

POWER STATIONS
NONE

SUBSTATIONS
NONE

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Sunday, June 17, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	USACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Saturday, June 16, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018	
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2440	MW	@	2122 H
INTEGRATED MAXIMUM LOAD	2382	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1889	MW	@	0700 H
FORECAST LOAD	2440	MW		
DAILY PRODUCTION	51368	MWH		
RESTORATION LOAD	97.62	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3067	MW		
SPINNING RESERVE	809	MW		
LONG TERM RESERVE	30	MW		
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-			IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)			IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-			IN 15-Jul-18
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Saturday, June 16, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Saturday, June 16, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2440	MW	@	2122 H
INTEGRATED MAXIMUM LOAD	2382	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1889	MW	@	0700 H
FORECAST LOAD	2440	MW		
DAILY PRODUCTION	51368	MWH		
RESTORATION LOAD	97.62	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3067	MW
SPINNING RESERVE	809	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jul-18

RESTORATION INFORMATION
TRANSMISSION LINES
NONE

POWER STATIONS
NONE

SUBSTATIONS
NONE

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Saturday, June 16, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	USACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Sunday, June 17, 2018

HISTORIC LOAD:				Saturday, June 16, 2018	
INSTANT MAXIMUM LOAD	2440	MW	@	2122 H	
INTEGRATED MAXIMUM LOAD	2382	MW	@	2200 H	
RESTORATION LOAD	100.59	%			
LOAD INFORMATION					
INSTANT MAXIMUM LOAD	2392	MW	@	2149 H	
INTEGRATED MAXIMUM LOAD	2327	MW	@	2200 H	
INTEGRATED MINIMUM LOAD	1891	MW	@	0700 H	
FORECAST LOAD	2368	MW			
DAILY PRODUCTION	49712	MWH			
RESTORATION LOAD	98.27	%			
GENERATION INFORMATION @ MAXIMUM LOAD HOUR					
TOTAL CAPACITY	2655	MW			
SPINNING RESERVE	452	MW			
LONG TERM RESERVE	30	MW			
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-				IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)				IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-				IN 15-Jul-18
RESTORATION INFORMATION					
TRANSMISSION LINES					
NONE					
POWER STATIONS					
NONE					
SUBSTATIONS					
NONE					
ONE WEEK GOALS					
PROPOSED DATE					
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.		115 KV	SPARE	NYPA	
LINE 36100 MONACILLO T.C. - BAYAMON T.C.		115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.		115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.		115 KV	BRK REPAIR	COBRA	
ONE MONTH GOALS					
PROPOSED DATE					
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.		115 KV	15-Jun-18	FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.		115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.		115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.		230 KV	29-Jun-18	COBRA	
FUTURE GOALS					
PROPOSED DATE					
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR		115 KV	15-Jul-18	COBRA	
LINE 36200 DAGUAO T.C. - FAJARDO T.C.		115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.		115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.		115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Sunday, June 17, 2018

HISTORIC LOAD:			Saturday, June 16, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Sunday, June 17, 2018

HISTORIC LOAD:				Saturday, June 16, 2018
INSTANT MAXIMUM LOAD	2440	MW	@	2122 H
INTEGRATED MAXIMUM LOAD	2382	MW	@	2200 H
RESTORATION LOAD	100.59	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2392	MW	@	2149 H
INTEGRATED MAXIMUM LOAD	2327	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1891	MW	@	0700 H
FORECAST LOAD	2368	MW		
DAILY PRODUCTION	49712	MWH		
RESTORATION LOAD	98.27	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2655	MW
SPINNING RESERVE	452	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jul-18

RESTORATION INFORMATION
TRANSMISSION LINES
NONE

POWER STATIONS
NONE

SUBSTATIONS
NONE

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Sunday, June 17, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	USACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Saturday, June 16, 2018

HISTORIC LOAD:				Saturday, June 16, 2018	
INSTANT MAXIMUM LOAD	2440	MW	@	2122 H	
INTEGRATED MAXIMUM LOAD	2382	MW	@	2200 H	
RESTORATION LOAD	100.59	%			
LOAD INFORMATION					
INSTANT MAXIMUM LOAD	2440	MW	@	2122 H	
INTEGRATED MAXIMUM LOAD	2382	MW	@	2200 H	
INTEGRATED MINIMUM LOAD	1889	MW	@	0700 H	
FORECAST LOAD	2368	MW			
DAILY PRODUCTION	51368	MWH			
RESTORATION LOAD	100.59	%			
GENERATION INFORMATION @ MAXIMUM LOAD HOUR					
TOTAL CAPACITY	3067	MW			
SPINNING RESERVE	809	MW			
LONG TERM RESERVE	30	MW			
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-				IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)				IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-				IN 15-Jul-18
RESTORATION INFORMATION					
TRANSMISSION LINES					
NONE					
POWER STATIONS					
NONE					
SUBSTATIONS					
NONE					
ONE WEEK GOALS					
PROPOSED DATE					
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA	
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA	
ONE MONTH GOALS					
PROPOSED DATE					
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18		PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18		PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA	
FUTURE GOALS					
PROPOSED DATE					
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA	
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18		FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Saturday, June 16, 2018

HISTORIC LOAD:			Saturday, June 16, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Saturday, June 16, 2018

HISTORIC LOAD: Saturday, June 16, 2018				
INSTANT MAXIMUM LOAD	2440	MW	@	2122 H
INTEGRATED MAXIMUM LOAD	2382	MW	@	2200 H
RESTORATION LOAD	100.59	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2440	MW	@	2122 H
INTEGRATED MAXIMUM LOAD	2382	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1889	MW	@	0700 H
FORECAST LOAD	2368	MW		
DAILY PRODUCTION	51368	MWH		
RESTORATION LOAD	100.59	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3067	MW
SPINNING RESERVE	809	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jul-18

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Saturday, June 16, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Wednesday, June 20, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018	
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H	
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H	
RESTORATION LOAD	99.39	%			
LOAD INFORMATION					
INSTANT MAXIMUM LOAD	2474	MW	@	2054 H	
INTEGRATED MAXIMUM LOAD	2460	MW	@	2100 H	
INTEGRATED MINIMUM LOAD	1968	MW	@	0500 H	
FORECAST LOAD	2628	MW			
DAILY PRODUCTION	53799	MWH			
RESTORATION LOAD	93.61	%			
GENERATION INFORMATION @ MAXIMUM LOAD HOUR					
TOTAL CAPACITY	2831	MW			
SPINNING RESERVE	283	MW			
LONG TERM RESERVE	30	MW			
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-				IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)				IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-				IN 15-Jul-18
RESTORATION INFORMATION					
TRANSMISSION LINES					
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.					115 KV
POWER STATIONS					
NONE					
SUBSTATIONS					
NONE					
ONE WEEK GOALS					
PROPOSED DATE					
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.		115 KV	SPARE	NYPA	
LINE 36100 MONACILLO T.C. - BAYAMON T.C.		115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.		115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)	
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.		115 KV	15-Jun-18	FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.		115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.		115 KV	22-Jun-18	PREPA (SOUTH)	
ONE MONTH GOALS					
PROPOSED DATE					
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.		230 KV	29-Jun-18	COBRA	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR		115 KV	15-Jul-18	COBRA	
LINE 36200 DAGUAO T.C. - FAJARDO T.C.		115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.		115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.		115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	
FUTURE GOALS					
PROPOSED DATE					
LINE 50500 CAMBALACHE G.P. - MORA T.C.		230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)	
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.		115 KV	TBD	FLOUR(SEC)/COBRA	
LINE 37000 COSTA SUR S.P. - PONCE T.C.		115 KV	TBD	PREPA (SOUTH)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Wednesday, June 20, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Wednesday, June 20, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2474	MW	@	2054 H
INTEGRATED MAXIMUM LOAD	2460	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1968	MW	@	0500 H
FORECAST LOAD	2628	MW		
DAILY PRODUCTION	53799	MWH		
RESTORATION LOAD	93.61	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2831	MW
SPINNING RESERVE	283	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jul-18

RESTORATION INFORMATION	
TRANSMISSION LINES	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)

ONE MONTH GOALS			
PROPOSED DATE			
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA

HURRICANE MARIA RESTORATION REPORT
Wednesday, June 20, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	USACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Tuesday, July 3, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2591	MW	@	2029 H
INTEGRATED MAXIMUM LOAD	2518	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1995	MW	@	0500 H
FORECAST LOAD	2606	MW		
DAILY PRODUCTION	55345	MWH		
RESTORATION LOAD	96.62	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3358	MW		
SPINNING RESERVE	504	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18		FLOUR(ARC/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA (SOUTH)
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18		E(POWER SECURE)/PREPA (SOUTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18		FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18		PREPA (SOUTH)/COBRA

HURRICANE MARIA RESTORATION REPORT
Tuesday, July 3, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18	FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	FLOUR(PIKE)/PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18	FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Tuesday, July 03, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2591	MW	@	2029 H
INTEGRATED MAXIMUM LOAD	2518	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1995	MW	@	0500 H
FORECAST LOAD	2606	MW		
DAILY PRODUCTION	55345	MWH		
RESTORATION LOAD	96.62	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR			
TOTAL CAPACITY	3358	MW	
SPINNING RESERVE	504	MW	
LONG TERM RESERVE	30	MW	

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18	FLOUR(ARC)/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA (SOUTH)
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Tuesday, July 03, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18	FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18	FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	FLOUR(PIKE)/PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18	FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Monday, June 18, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018	
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2615	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2557	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1949	MW	@	0500 H
FORECAST LOAD	2628	MW		
DAILY PRODUCTION	55342	MWH		
RESTORATION LOAD	97.30	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3350	MW		
SPINNING RESERVE	481	MW		
LONG TERM RESERVE	30	MW		
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-			IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)			IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-			IN 15-Jul-18
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Monday, June 18, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Monday, June 18, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2615	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2557	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1949	MW	@	0500 H
FORECAST LOAD	2628	MW		
DAILY PRODUCTION	55342	MWH		
RESTORATION LOAD	97.30	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3350	MW
SPINNING RESERVE	481	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jul-18

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Monday, June 18, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Monday, July 2, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2562	MW	@	2047 H
INTEGRATED MAXIMUM LOAD	2499	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1927	MW	@	0500 H
FORECAST LOAD	2606	MW		
DAILY PRODUCTION	54467	MWH		
RESTORATION LOAD	95.89	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3072	MW		
SPINNING RESERVE	536	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18		FLOUR(ARC/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18		PREPA (SOUTH)
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18		PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18		E(POWER SECURE)/PREPA (SOUTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18		FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18		PREPA (SOUTH)/COBRA

HURRICANE MARIA RESTORATION REPORT
Monday, July 2, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18	FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	FLOUR(PIKE)/PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18	FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Monday, July 02, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2562	MW	@	2047 H
INTEGRATED MAXIMUM LOAD	2499	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1927	MW	@	0500 H
FORECAST LOAD	2606	MW		
DAILY PRODUCTION	54467	MWH		
RESTORATION LOAD	95.89	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3072	MW
SPINNING RESERVE	536	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	16-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	16-Jul-18	PREPA (SOUTH)
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	21-Jul-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Monday, July 02, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	8-Aug-18	USACE(POWER SECURE)/PREPA (SOUTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Aug-18	FLOUR(PIKE)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	18-Sep-18	FLOUR(PIKE)/COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	22-Sep-18	COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	23-Sep-18	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	30-Sep-18	FLOUR(PIKE)/PREPA(NORTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	2-Oct-18	FLOUR(SEC)/COBRA
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Monday, June 25, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2543	MW	@	2053 H
INTEGRATED MAXIMUM LOAD	2478	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1868	MW	@	0500 H
FORECAST LOAD	2634	MW		
DAILY PRODUCTION	53236	MWH		
RESTORATION LOAD	94.08	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3283	MW
SPINNING RESERVE	530	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	29-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	29-Jun-18	PREPA (SOUTH)

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(SEC)/COBRA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA

HURRICANE MARIA RESTORATION REPORT
Monday, June 25, 2018

FUTURE GOALS			
PROPOSED DATE			
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	15-Aug-18	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	30-Aug-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Monday, June 25, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2543	MW	@	2053 H
INTEGRATED MAXIMUM LOAD	2478	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1868	MW	@	0500 H
FORECAST LOAD	2634	MW		
DAILY PRODUCTION	53236	MWH		
RESTORATION LOAD	94.08	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3283	MW		
SPINNING RESERVE	530	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	29-Jun-18		PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	29-Jun-18		PREPA (SOUTH)
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(SEC)/COBRA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		FLOUR(ARC/PREPA (NORTH)

HURRICANE MARIA RESTORATION REPORT
Monday, June 25, 2018

HISTORIC LOAD:		Wednesday, June 13, 2018	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	15-Aug-18	E(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	30-Aug-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C. - BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. - JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Wednesday, June 27, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2547	MW	@	2025 H
INTEGRATED MAXIMUM LOAD	2491	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1965	MW	@	0500 H
FORECAST LOAD	2634	MW		
DAILY PRODUCTION	54626	MWH		
RESTORATION LOAD	94.57	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3343	MW		
SPINNING RESERVE	513	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	29-Jun-18		PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	29-Jun-18		PREPA (SOUTH)
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(SEC)/COBRA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		FLOUR(ARC/PREPA (NORTH)

HURRICANE MARIA RESTORATION REPORT
Wednesday, June 27, 2018

HISTORIC LOAD:		Wednesday, June 13, 2018	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	15-Aug-18	E(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	30-Aug-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Wednesday, June 27, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2547	MW	@	2025 H
INTEGRATED MAXIMUM LOAD	2491	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1965	MW	@	0500 H
FORECAST LOAD	2634	MW		
DAILY PRODUCTION	54626	MWH		
RESTORATION LOAD	94.57	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3343	MW
SPINNING RESERVE	513	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	29-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	29-Jun-18	PREPA (SOUTH)

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(SEC)/COBRA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA

HURRICANE MARIA RESTORATION REPORT
Wednesday, June 27, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	15-Aug-18	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	30-Aug-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Thursday, June 21, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2464	MW	@	2022 H
INTEGRATED MAXIMUM LOAD	2410	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1919	MW	@	0400 H
FORECAST LOAD	2628	MW		
DAILY PRODUCTION	53347	MWH		
RESTORATION LOAD	91.70	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2757	MW
SPINNING RESERVE	344	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jul-18

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)

ONE MONTH GOALS			
PROPOSED DATE			
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA

HURRICANE MARIA RESTORATION REPORT
Thursday, June 21, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Thursday, June 21, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018	
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2464	MW	@	2022 H
INTEGRATED MAXIMUM LOAD	2410	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1919	MW	@	0400 H
FORECAST LOAD	2628	MW		
DAILY PRODUCTION	53347	MWH		
RESTORATION LOAD	91.70	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	2757	MW		
SPINNING RESERVE	344	MW		
LONG TERM RESERVE	30	MW		
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-			IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)			IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-			IN 15-Jul-18
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18		PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18		PREPA (SOUTH)
ONE MONTH GOALS				
PROPOSED DATE				
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18		FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD		E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD		FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD		PREPA (SOUTH)/COBRA

HURRICANE MARIA RESTORATION REPORT
Thursday, June 21, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Tuesday, June 26, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2572	MW	@	2029 H
INTEGRATED MAXIMUM LOAD	2531	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1953	MW	@	0500 H
FORECAST LOAD	2634	MW		
DAILY PRODUCTION	54606	MWH		
RESTORATION LOAD	96.09	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3152	MW		
SPINNING RESERVE	511	MW		
LONG TERM RESERVE	30	MW		
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	29-Jun-18		PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	29-Jun-18		PREPA (SOUTH)
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(SEC)/COBRA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18		FLOUR(ARC/PREPA (NORTH)

HURRICANE MARIA RESTORATION REPORT
Tuesday, June 26, 2018

HISTORIC LOAD:		Wednesday, June 13, 2018	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	15-Aug-18	E(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	30-Aug-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Tuesday, June 26, 2018

HISTORIC LOAD: Wednesday, June 13, 2018				
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2572	MW	@	2029 H
INTEGRATED MAXIMUM LOAD	2531	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1953	MW	@	0500 H
FORECAST LOAD	2634	MW		
DAILY PRODUCTION	54606	MWH		
RESTORATION LOAD	96.09	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3152	MW
SPINNING RESERVE	511	MW
LONG TERM RESERVE	30	MW

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	29-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	29-Jun-18	PREPA (SOUTH)

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(SEC)/COBRA
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA

HURRICANE MARIA RESTORATION REPORT
Tuesday, June 26, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	30-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	31-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	15-Aug-18	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	30-Aug-18	COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	30-Aug-18	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	23-Sep-18	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Tuesday, June 5, 2018

HISTORIC LOAD:				Monday, June 4, 2018	
INSTANT MAXIMUM LOAD	2562	MW	@	2115 H	
INTEGRATED MAXIMUM LOAD	2500	MW	@	2200 H	
RESTORATION LOAD	93.88	%			
LOAD INFORMATION					
INSTANT MAXIMUM LOAD	2593	MW	@	2015 H	
INTEGRATED MAXIMUM LOAD	2544	MW	@	2100 H	
INTEGRATED MINIMUM LOAD	1921	MW	@	0500 H	
FORECAST LOAD	2663	MW			
DAILY PRODUCTION	54484	MWH			
RESTORATION LOAD	95.53	%			
GENERATION INFORMATION @ MAXIMUM LOAD HOUR					
TOTAL CAPACITY	3244	MW			
SPINNING RESERVE	564	MW			
LONG TERM RESERVE	30	MW			
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-				IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)				IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-				IN 15-Jun-18
RESTORATION INFORMATION					
TRANSMISSION LINES					
LINE 39000 MONACILLO T.C. - AGUAS BUENAS T.C.					115 KV
POWER STATIONS					
NONE					
SUBSTATIONS					
NONE					
ONE WEEK GOALS					
PROPOSED DATE					
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.		115 KV	SPARE	NYPA	
LINE 36100 MONACILLO T.C. - BAYAMON T.C.		115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.		115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.		115 KV	BRK REPAIR	COBRA	
ONE MONTH GOALS					
PROPOSED DATE					
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.		115 KV	15-Jun-18	FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.		115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.		115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.		230 KV	29-Jun-18	COBRA	
FUTURE GOALS					
PROPOSED DATE					
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR		115 KV	15-Jul-18	COBRA	
LINE 36200 DAGUAO T.C. - FAJARDO T.C.		115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.		115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.		115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Tuesday, June 5, 2018

HISTORIC LOAD:			Monday, June 4, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Tuesday, June 05, 2018

HISTORIC LOAD:				Monday, June 04, 2018
INSTANT MAXIMUM LOAD	2562	MW	@	2115 H
INTEGRATED MAXIMUM LOAD	2500	MW	@	2200 H
RESTORATION LOAD	93.88	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2593	MW	@	2015 H
INTEGRATED MAXIMUM LOAD	2544	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1921	MW	@	0500 H
FORECAST LOAD	2663	MW		
DAILY PRODUCTION	54484	MWH		
RESTORATION LOAD	95.53	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3244	MW
SPINNING RESERVE	564	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jun-18

RESTORATION INFORMATION	
TRANSMISSION LINES	
LINE 39000 MONACILLO T.C. - AGUAS BUENAS T.C.	115 KV

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Tuesday, June 05, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	USACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Sunday, June 3, 2018

HISTORIC LOAD:				Wednesday, May 30, 2018	
INSTANT MAXIMUM LOAD	2410	MW	@	2021 H	
INTEGRATED MAXIMUM LOAD	2368	MW	@	2100 H	
RESTORATION LOAD	93.38	%			
LOAD INFORMATION					
INSTANT MAXIMUM LOAD	2418	MW	@	2122 H	
INTEGRATED MAXIMUM LOAD	2364	MW	@	2100 H	
INTEGRATED MINIMUM LOAD	1794	MW	@	0700 H	
FORECAST LOAD	2538	MW			
DAILY PRODUCTION	49142	MWH			
RESTORATION LOAD	93.14	%			
GENERATION INFORMATION @ MAXIMUM LOAD HOUR					
TOTAL CAPACITY	3164	MW			
SPINNING RESERVE	426	MW			
LONG TERM RESERVE	30	MW			
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-				IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)				IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-				IN 15-Jun-18
RESTORATION INFORMATION					
TRANSMISSION LINES					
NONE					
POWER STATIONS					
NONE					
SUBSTATIONS					
NONE					
ONE WEEK GOALS					
PROPOSED DATE					
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA	
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)	
LINE 39000 MONACILLO T.C. - AGUAS BUENAS T.C.	115 KV	PEND TEST		PREPA (NORTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA	
ONE MONTH GOALS					
PROPOSED DATE					
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jun-18		FLOUR(ARC/PREPA (NORTH)	
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	15-Jun-18		PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	15-Jun-18		PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA	
FUTURE GOALS					
PROPOSED DATE					
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)		

HURRICANE MARIA RESTORATION REPORT
Sunday, June 3, 2018

HISTORIC LOAD:			Wednesday, May 30, 2018
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	TBD	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Sunday, June 03, 2018

HISTORIC LOAD:				Wednesday, May 30, 2018
INSTANT MAXIMUM LOAD	2410	MW	@	2021 H
INTEGRATED MAXIMUM LOAD	2368	MW	@	2100 H
RESTORATION LOAD	93.38	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2418	MW	@	2122 H
INTEGRATED MAXIMUM LOAD	2364	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1794	MW	@	0700 H
FORECAST LOAD	2538	MW		
DAILY PRODUCTION	49142	MWH		
RESTORATION LOAD	93.14	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3164	MW
SPINNING RESERVE	426	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jun-18

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 39000 MONACILLO T.C. - AGUAS BUENAS T.C.	115 KV	PEND TEST	PREPA (NORTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jun-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	15-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	15-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Sunday, June 03, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	TBD	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Thursday, May 31, 2018

HISTORIC LOAD:				Wednesday, May 30, 2018	
INSTANT MAXIMUM LOAD	2410	MW	@	2021 H	
INTEGRATED MAXIMUM LOAD	2368	MW	@	2100 H	
RESTORATION LOAD	93.38	%			
LOAD INFORMATION					
INSTANT MAXIMUM LOAD	2415	MW	@	2034 H	
INTEGRATED MAXIMUM LOAD	2359	MW	@	2100 H	
INTEGRATED MINIMUM LOAD	1822	MW	@	0500 H	
FORECAST LOAD	2536	MW			
DAILY PRODUCTION	51607	MWH			
RESTORATION LOAD	93.02	%			
GENERATION INFORMATION @ MAXIMUM LOAD HOUR					
TOTAL CAPACITY	3251	MW			
SPINNING RESERVE	488	MW			
LONG TERM RESERVE	480	MW			
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-				IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)				IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-				IN 15-Jun-18
RESTORATION INFORMATION					
TRANSMISSION LINES					
NONE					
POWER STATIONS					
NONE					
SUBSTATIONS					
NONE					
ONE WEEK GOALS					
PROPOSED DATE					
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA	
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)	
LINE 39000 MONACILLO T.C. - AGUAS BUENAS T.C.	115 KV	PEND CERT		PREPA (NORTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA	
ONE MONTH GOALS					
PROPOSED DATE					
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jun-18		FLOUR(ARC/PREPA (NORTH)	
LINE 36300JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	15-Jun-18		PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	15-Jun-18		PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA	
FUTURE GOALS					
PROPOSED DATE					
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD		E(POWER SECURE)/PREPA (SOUTH)	

HURRICANE MARIA RESTORATION REPORT
Thursday, May 31, 2018

HISTORIC LOAD:			Wednesday, May 30, 2018
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	TBD	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Thursday, May 31, 2018

HISTORIC LOAD:				Wednesday, May 30, 2018
INSTANT MAXIMUM LOAD	2410	MW	@	2021 H
INTEGRATED MAXIMUM LOAD	2368	MW	@	2100 H
RESTORATION LOAD	93.38	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2415	MW	@	2034 H
INTEGRATED MAXIMUM LOAD	2359	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1822	MW	@	0500 H
FORECAST LOAD	2536	MW		
DAILY PRODUCTION	51607	MWH		
RESTORATION LOAD	93.02	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3251	MW
SPINNING RESERVE	488	MW
LONG TERM RESERVE	480	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jun-18

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 39000 MONACILLO T.C. - AGUAS BUENAS T.C.	115 KV	PEND CERT	PREPA (NORTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jun-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	15-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	15-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Thursday, May 31, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	TBD	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Friday, June 1, 2018

HISTORIC LOAD:				Wednesday, May 30, 2018	
INSTANT MAXIMUM LOAD	2410	MW	@	2021 H	
INTEGRATED MAXIMUM LOAD	2368	MW	@	2100 H	
RESTORATION LOAD	93.38	%			
LOAD INFORMATION					
INSTANT MAXIMUM LOAD	2411	MW	@	1942 H	
INTEGRATED MAXIMUM LOAD	2353	MW	@	2100 H	
INTEGRATED MINIMUM LOAD	1803	MW	@	0500 H	
FORECAST LOAD	2536	MW			
DAILY PRODUCTION	51542	MWH			
RESTORATION LOAD	92.78	%			
GENERATION INFORMATION @ MAXIMUM LOAD HOUR					
TOTAL CAPACITY	2940	MW			
SPINNING RESERVE	345	MW			
LONG TERM RESERVE	480	MW			
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-				IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)				IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-				IN 15-Jun-18
RESTORATION INFORMATION					
TRANSMISSION LINES					
NONE					
POWER STATIONS					
NONE					
SUBSTATIONS					
NONE					
ONE WEEK GOALS					
PROPOSED DATE					
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA	
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)	
LINE 39000 MONACILLO T.C. - AGUAS BUENAS T.C.	115 KV	VEG TRIM		PREPA (NORTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA	
ONE MONTH GOALS					
PROPOSED DATE					
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jun-18		FLOUR(ARC/PREPA (NORTH)	
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	15-Jun-18		PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	15-Jun-18		PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA	
FUTURE GOALS					
PROPOSED DATE					
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD		E(POWER SECURE)/PREPA (SOUTH)	

HURRICANE MARIA RESTORATION REPORT
Friday, June 1, 2018

HISTORIC LOAD:			Wednesday, May 30, 2018
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	TBD	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Friday, June 01, 2018

HISTORIC LOAD:				Wednesday, May 30, 2018
INSTANT MAXIMUM LOAD	2410	MW	@	2021 H
INTEGRATED MAXIMUM LOAD	2368	MW	@	2100 H
RESTORATION LOAD	93.38	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2411	MW	@	1942 H
INTEGRATED MAXIMUM LOAD	2353	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1803	MW	@	0500 H
FORECAST LOAD	2536	MW		
DAILY PRODUCTION	51542	MWH		
RESTORATION LOAD	92.78	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2940	MW
SPINNING RESERVE	345	MW
LONG TERM RESERVE	480	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jun-18

RESTORATION INFORMATION
TRANSMISSION LINES
NONE

POWER STATIONS
NONE

SUBSTATIONS
NONE

ONE WEEK GOALS			
		PROPOSED DATE	
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 39000 MONACILLO T.C. - AGUAS BUENAS T.C.	115 KV	VEG TRIM	PREPA (NORTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
		PROPOSED DATE	
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jun-18	FLOUR(ARC)/PREPA (NORTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	15-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	15-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Friday, June 01, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	TBD	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Saturday, June 2, 2018

HISTORIC LOAD:				Wednesday, May 30, 2018	
INSTANT MAXIMUM LOAD	2410	MW	@	2021 H	
INTEGRATED MAXIMUM LOAD	2368	MW	@	2100 H	
RESTORATION LOAD	93.38	%			
LOAD INFORMATION					
INSTANT MAXIMUM LOAD	2360	MW	@	2000 H	
INTEGRATED MAXIMUM LOAD	2323	MW	@	2100 H	
INTEGRATED MINIMUM LOAD	1841	MW	@	0600 H	
FORECAST LOAD	2538	MW			
DAILY PRODUCTION	50101	MWH			
RESTORATION LOAD	91.53	%			
GENERATION INFORMATION @ MAXIMUM LOAD HOUR					
TOTAL CAPACITY	2946	MW			
SPINNING RESERVE	440	MW			
LONG TERM RESERVE	30	MW			
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-				IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)				IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-				IN 15-Jun-18
RESTORATION INFORMATION					
TRANSMISSION LINES					
NONE					
POWER STATIONS					
NONE					
SUBSTATIONS					
NONE					
ONE WEEK GOALS					
PROPOSED DATE					
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA	
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)	
LINE 39000 MONACILLO T.C. - AGUAS BUENAS T.C.	115 KV	VEG TRIM		PREPA (NORTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA	
ONE MONTH GOALS					
PROPOSED DATE					
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jun-18		FLOUR(ARC/PREPA (NORTH)	
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	15-Jun-18		PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	15-Jun-18		PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA	
FUTURE GOALS					
PROPOSED DATE					
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)		

HURRICANE MARIA RESTORATION REPORT
Saturday, June 2, 2018

HISTORIC LOAD:			Wednesday, May 30, 2018
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	TBD	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Saturday, June 02, 2018

HISTORIC LOAD:				Wednesday, May 30, 2018
INSTANT MAXIMUM LOAD	2410	MW	@	2021 H
INTEGRATED MAXIMUM LOAD	2368	MW	@	2100 H
RESTORATION LOAD	93.38	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2360	MW	@	2000 H
INTEGRATED MAXIMUM LOAD	2323	MW	@	2100 H
INTEGRATED MINIMUM LOAD	1841	MW	@	0600 H
FORECAST LOAD	2538	MW		
DAILY PRODUCTION	50101	MWH		
RESTORATION LOAD	91.53	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	2946	MW
SPINNING RESERVE	440	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jun-18

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 39000 MONACILLO T.C. - AGUAS BUENAS T.C.	115 KV	VEG TRIM	PREPA (NORTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jun-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	15-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	15-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Saturday, June 02, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	TBD	COBRA
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Monday, June 04, 2018

HISTORIC LOAD: Monday, June 04, 2018				
INSTANT MAXIMUM LOAD	2562	MW	@	2115 H
INTEGRATED MAXIMUM LOAD	2500	MW	@	2200 H
RESTORATION LOAD	93.88	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2562	MW	@	2115 H
INTEGRATED MAXIMUM LOAD	2500	MW	@	2200 H
INTEGRATED MINIMUM LOAD	1876	MW	@	0500 H
FORECAST LOAD	2663	MW		
DAILY PRODUCTION	53672	MWH		
RESTORATION LOAD	93.88	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3181	MW
SPINNING RESERVE	495	MW
LONG TERM RESERVE	480	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jun-18

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 39000 MONACILLO T.C. - AGUAS BUENAS T.C.	115 KV	PEND TEST	PREPA (NORTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Monday, June 04, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	USACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Monday, June 4, 2018

HISTORIC LOAD:				Monday, June 4, 2018	
INSTANT MAXIMUM LOAD	2562	MW	@	2115 H	
INTEGRATED MAXIMUM LOAD	2500	MW	@	2200 H	
RESTORATION LOAD	93.88	%			
LOAD INFORMATION					
INSTANT MAXIMUM LOAD	2562	MW	@	2115 H	
INTEGRATED MAXIMUM LOAD	2500	MW	@	2200 H	
INTEGRATED MINIMUM LOAD	1876	MW	@	0500 H	
FORECAST LOAD	2663	MW			
DAILY PRODUCTION	53672	MWH			
RESTORATION LOAD	93.88	%			
GENERATION INFORMATION @ MAXIMUM LOAD HOUR					
TOTAL CAPACITY	3181	MW			
SPINNING RESERVE	495	MW			
LONG TERM RESERVE	480	MW			
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-				IN 3-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)				IN 15-Jun-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-				IN 15-Jun-18
RESTORATION INFORMATION					
TRANSMISSION LINES					
NONE					
POWER STATIONS					
NONE					
SUBSTATIONS					
NONE					
ONE WEEK GOALS					
PROPOSED DATE					
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA	
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL		NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST		FLOUR(PIKE)/PREPA (SOUTH)	
LINE 39000 MONACILLO T.C. - AGUAS BUENAS T.C.	115 KV	PEND TEST		PREPA (NORTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA	
ONE MONTH GOALS					
PROPOSED DATE					
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18		FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18		PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18		PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA	
FUTURE GOALS					
PROPOSED DATE					
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA	
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18		FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18		FLOUR(PIKE)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Monday, June 4, 2018

HISTORIC LOAD:			Monday, June 4, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Tuesday, June 19, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018	
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		
LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2498	MW	@	2049 H
INTEGRATED MAXIMUM LOAD	2435	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2019	MW	@	0500 H
FORECAST LOAD	2628	MW		
DAILY PRODUCTION	55004	MWH		
RESTORATION LOAD	92.66	%		
GENERATION INFORMATION @ MAXIMUM LOAD HOUR				
TOTAL CAPACITY	3260	MW		
SPINNING RESERVE	519	MW		
LONG TERM RESERVE	30	MW		
SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-			IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)			IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-			IN 15-Jul-18
RESTORATION INFORMATION				
TRANSMISSION LINES				
NONE				
POWER STATIONS				
NONE				
SUBSTATIONS				
NONE				
ONE WEEK GOALS				
PROPOSED DATE				
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE		NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)	
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)	
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR		COBRA
ONE MONTH GOALS				
PROPOSED DATE				
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA	
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)	
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18		COBRA
FUTURE GOALS				
PROPOSED DATE				
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18		COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)	
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA	

HURRICANE MARIA RESTORATION REPORT
Tuesday, June 19, 2018

HISTORIC LOAD:			Wednesday, June 13, 2018
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	E(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

HURRICANE MARIA RESTORATION REPORT
Tuesday, June 19, 2018

HISTORIC LOAD:				Wednesday, June 13, 2018
INSTANT MAXIMUM LOAD	2654	MW	@	2041 H
INTEGRATED MAXIMUM LOAD	2607	MW	@	2100 H
RESTORATION LOAD	99.39	%		

LOAD INFORMATION				
INSTANT MAXIMUM LOAD	2498	MW	@	2049 H
INTEGRATED MAXIMUM LOAD	2435	MW	@	2100 H
INTEGRATED MINIMUM LOAD	2019	MW	@	0500 H
FORECAST LOAD	2628	MW		
DAILY PRODUCTION	55004	MWH		
RESTORATION LOAD	92.66	%		

GENERATION INFORMATION @ MAXIMUM LOAD HOUR		
TOTAL CAPACITY	3260	MW
SPINNING RESERVE	519	MW
LONG TERM RESERVE	30	MW

SAN JUAN 9	ENVIRONMENTAL MAINTENANCE (OUT 7-Mar-18)	IN 30-Jun-18
PALO SECO 1	BOILER STRUCTURE REPAIR (OUT 15-Mar-18)	IN 07-Jul-18
SAN JUAN 7	ENVIRONMENTAL MAINTENANCE (OUT 17-Apr-18)	IN 15-Jul-18

RESTORATION INFORMATION	
TRANSMISSION LINES	
NONE	

POWER STATIONS	
NONE	

SUBSTATIONS	
NONE	

ONE WEEK GOALS			
PROPOSED DATE			
LINE 38700 SAN JUAN S.P. - PALO SECO S.P.	115 KV	SPARE	NYPA
LINE 36100 MONACILLO T.C. - BAYAMON T.C.	115 KV	BKR REPL	NYPA/COBRA/PREPA(NORTH)
LINE 36500 DOS BOCAS H.P. - CAONILLAS 1 H.P.	115 KV	SECT TEST	FLOUR(PIKE)/PREPA (SOUTH)
LINE 40300 AGUIRRE S.P. - SANTA ISABEL T.C.	115 KV	BRK REPAIR	COBRA

ONE MONTH GOALS			
PROPOSED DATE			
LINE 36300 JUAN MARTIN SECT. - MAUNABO T.C.	115 KV	15-Jun-18	FLOUR(PIKE)/COBRA
LINE 39000 BARRANQUITAS T.C. - COMERIO T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 39000 TORO NEGRO 1 H.P. - BARRANQUITAS T.C.	115 KV	22-Jun-18	PREPA (SOUTH)
LINE 51000 AGUIRRE S.P. - AGUAS BUENAS T.C.	230 KV	29-Jun-18	COBRA

HURRICANE MARIA RESTORATION REPORT
Tuesday, June 19, 2018

FUTURE GOALS			
		PROPOSED DATE	
LINE 37900 MONACILLO T.C. - EL CONQUISTADOR	115 KV	15-Jul-18	COBRA
LINE 36200 DAGUAO T.C. - FAJARDO T.C.	115 KV	15-Jul-18	FLOUR(ARC/PREPA (NORTH)
LINE 36300 HUMACAO T.C. - RIO BLANCO H.P.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 36300 MAUNABO T.C. - JOBOS T.C.	115 KV	15-Jul-18	FLOUR(PIKE)/COBRA
LINE 50500 CAMBALACHE G.P. - MORA T.C.	230 KV	TBD	ACE(POWER SECURE)/PREPA (SOUTH)
LINE 36200 DAGUAO T.C. - RIO BLANCO H.P.	115 KV	TBD	FLOUR(SEC)/COBRA
LINE 37000 COSTA SUR S.P. - PONCE T.C.	115 KV	TBD	PREPA (SOUTH)/COBRA
LINE 37400 CAMBALACHE T.C.- BARCELONETA T.C.	115 KV	TBD	PREPA (NORTH)
LINE 37800 CAGUAS T.C. - BUEN PASTOR	115 KV	TBD	FLOUR(PIKE)/PREPA(NORTH)
LINE 37800 CAGUAS T.C. - CAYEY T.C.	115 KV	TBD	FLOUR(MASTEC)/PREPA(SOUTH)
LINE 36100 DOS BOCAS H.P. - CIALES	115 KV	TBD	FLOUR(PIKE)
LINE 36400 PONCE T.C. -JAYUYA	115 KV	TBD	USACE(POWER SECURE)
LINE 36600 DOS BOCAS H.P. - SAN SEBASTIAN T.C.	115 KV	TBD	USACE(POWER SECURE)

**INFRASTRUCTURE DIRECTORATE
CONSOLIDATION OF WEEKLY SUMMARIES BY SECTOR
FEMA-4339-DR-PR
Week ending June 8, 2018, 1700 AST**

**Communications/IT Sector
Weekly Summary (23)
June 7, 2018, 1600 AST**

Weekly Objectives/Goals: *(completed items in **BOLD** those not complete will carry over to the next week)*

- Submit 30 day action plan for 2018 Hurricane Season
- Identify possible funding for 428 engagement frame work for Comms/IT Sector
- Identify funding for the posturing for Hurricane Season 2018 delivery
- Continue procurement and forward movement for the posturing of Hurricane Season 2018
- Guajataca Dam Early Warning System and forward movement
- Coordinate Early Warning System/Wireless Warning System
- Identify “engagements” to be submitted to planning and 404 Mitigation
- Complete an initial draft of the 428 processes
- Identify additional local hire staff through interviews and hiring
-

Items of Significance:

- Installed and configured Integrated Public Alert & Warning System (IPAWS) in PR State Emergency Management Agency
- PR State Emergency Management Agency has gone out for bid for the Guajataca loud speakers warning systems

Core Concerns:

- Qualified federal personnel to fulfill Solution Based Team are either not available or not available for the required amount of time
- Guajataca Dam Early Warning System.
- Redundant Communications by July 1.

COMMUNICATIONS SECTOR MEETING SCHEDULE		1. Incident Name:	2. Date Prepared:	3. Time Prepared:
		Incident Complex – Puerto Rico	6/7/2018	1600 AST
MEETINGS HELD / ATTENDED THIS PAST WEEK				
Date / Time	Meeting Name	Purpose / Attendees		Meeting Location Dial-In / PIN
13:30 6.5.18	Communication/IT Sector Leadership Meeting	Coordinate and discuss Communication/IT Sector updates Communication/IT Sector Leadership		PR Telecommunication s Building 500 Ave. Roberto H. Todd San Juan, PR 00907
16:00 06.6.18	Communications/IT Stakeholders Meeting	Discuss the segments of the near, mid and long term planning Communications/IT Stakeholders		Coqui Room JFO 50 State Road PR-165 Suite #3 Guaynabo, PR 00968-8024
1400- 1600 06.6.18	Puerto Rico 2018 Hurricane Preparedness Exercise Initial Planning Meeting	Discuss 2018 Hurricane Preparedness Exercise Initial Planning		Teleconference Number: 800- 320-4330, Pin: 703633#
13:30 06.7.18	Communication/IT Sector Leadership Meeting	Coordinate and discuss Communication/IT Sector updates Communication/IT Sector Leadership		PR Telecommunication s Building 500 Ave. Roberto H. Todd San Juan, PR 00907
1300-1400 06.8.18	Spend Plan Meetings w/FCO	Spend Plan Meetings w/FCO Sector Leadership		Coqui Room Room 2A ; Call In Line: 1-800-320- 4330 PIN: 845879#
MEETINGS THIS UPCOMING WEEK				
Date / Time	Meeting Name	Purpose / Attendees		Meeting Location Dial-In / PIN
13:30 6.12.18	Communication/IT Sector Leadership Meeting	Coordinate and discuss Communication/IT Sector updates Communication/IT Sector Leadership		PR Telecommunication s Building 500 Ave. Roberto H. Todd San Juan, PR 00907

1430-1600 6.12.18	Puerto Rico 2018 Hurricane Preparedness Exercise Initial Planning Meeting	Discuss 2018 Hurricane Preparedness Exercise Initial Planning	Teleconference Number: 800-320-4330, Pin: 703633#
1400-1500 6.13.18	Puerto Rico 2018 Hurricane Preparedness Exercise Initial Planning Meeting	Discuss 2018 Hurricane Preparedness Exercise Initial Planning	Teleconference Number: 800-320-4330, Pin: 703633#
16:00 6.13.18	Communications/IT Stakeholders Meeting	Discuss the segments of the near, mid and long term planning Communications/IT Stakeholders	Coqui Room JFO 50 State Road PR-165 Suite #3 Guaynabo, PR 00968-8024
0900-1200 6.14.18	Communications/IT Sector Leadership	The Unified Federal Review Meeting	JFO 50 State Road PR-165 Suite #3 Guaynabo, PR 00968-8024
13:30 6.15.18	Communication/IT Sector Leadership Meeting	Coordinate and discuss Communication/IT Sector updates Communication/IT Sector Leadership	PR Telecommunications Building 500 Ave. Roberto H. Todd San Juan, PR 00907
ICS-230-FEMA 5. Prepared By: John Libby 6. Reviewed By: Patrick Hall			

**Power Sector
Weekly Summary (16)
June 7, 2018**

Weekly Objectives/Goals:

- **PROGRESS:** We have 0.62%, or ~9,108 customers remaining to be restored, but the remaining work is challenging.
- All Cobra and Byrd resources have been integrated into emergency work and progress continues.
- Move forward on IOU payment process and invoice validation for New York State with PREPA.
- Execute the PWs for the remainder of the emergency work and the Vieques/Culebra project.
- Enhance coordination with RAND, COR3, DOE and HUD on longer-term recovery issues.

Items of Significance:

- FEMA PDAT is awaiting additional information from PREPA regarding the Cobra and

MasTec's contract.

- PREPA provided a notice-to-proceed and then a notice-to-suspend soon thereafter because the contract has not yet been approved, they have no project worksheet, and there is no identified eligible work for this contractor. We expect blow back from this contractor directed at PREPA, FEMA, and the Commonwealth.
- We are working to find appropriate leadership to fill the void left following Carlos Torres' (Governor's Restoration Coordinator) departure. The GAR/COR3 is looking for a solution through one of its contractors, TRC.
- GAR/COR3, FEMA, TRC, and PREPA had a productive meeting to identify shorter term permanent work projects that can be implemented in the coming months.

Core Concerns:

- PREPA is lacking leadership and oversight to complete emergency work. Poor decision making or lack of decision making, media interviews with inaccurate information, and disclosure of proprietary information are degrading any credibility that is remaining. FEMA is working with COR3 to address this concern.
- Instead of being ahead of the game and being able to keep contractors on the island through hurricane season engaged in permanent work, we are going to have to begin demob plans for existing contractors because there is not enough work to keep them here. This has been raised with PREPA for many months.
- Mr. Higgins made a public statement to AP that it will take \$5-8B to rebuild the grid, when all other reports suggest \$13-18B. This, too, challenges the credibility of the Energy Sector.

POWER SECTOR MEETING SCHEDULE		1. Incident Name: Incident Complex – Puerto Rico	2. Date Prepared: 06/07/2018	3. Time Prepared: 1100 AST
MEETINGS HELD / ATTENDED THIS PAST WEEK				
Date / Time	Meeting Name	Purpose / Attendees		Meeting Location Dial-In / PIN
Daily 0800	Daily Operations Brief	PREPA Regions report on daily ops plan and raise any issues		Call in
Every Monday 1100	Transmission Planning Meeting	Review remaining transmission work and reprioritize and assign work and resources as needed		PREPA HQ
Every Tues 0800	Infrastructure Sector Leads Staff Meeting	Staff Meeting		JFO – Power Room

Every other Tues 1530	Recovery Support Function Leadership Group	Agenda determined by RSFLG	VTC
Every Weds 1000	FEMA Funds / PW status	Review the status and work through challenges for PW process for PREPA	PREPA HQ
Every Thurs 0900	Distribution Planning Meeting	Review remaining distribution work and reprioritize and assign work and resources as needed	PREPA HQ
Every M, W, F 1600	Unified Command Group Meeting	Solve high level issues; make decisions	PREPA HQ
SIGNIFICANT MEETINGS THIS UPCOMING WEEK			
Date / Time	Meeting Name	Purpose / Attendees	Meeting Location Dial-In / PIN
Tues, June 12, 2018	Hurricane Maria AAR	New York Contingent AAR	White Plains, NY
ICS-230-FEMA	5. Prepared By: AT		6. Reviewed By: AT

**Public Buildings Sector
Weekly Summary (17)
June 07, 1100 AST**

Weekly Objectives/Goals: (completed items in **BOLD** those not complete will carry over to the next week)

- Strengthen the Public Buildings Sector team – **partial completion**
 - Onboard new staff, incorporate other programs for support and streamline data sharing.
- Obtain the Applicants' vision statements, top three (3) priority buildings/damages and list of properties – **partial completion**
- Work with COR3 Representative to collect a full list of Applicants' damage inventory, share information on Project Assessments and maintain touchpoints with state agencies and Applicants – **partial completion**
 - Routinely meeting with the COR3 Representative and GAR Representative assigned to Public Buildings Sector to streamline communication and relationship needs.
- **COR3/PBA is working with the Police Department to determine if the 12 main police buildings around Puerto Rico have repair needs and, if applicable, if they need to**

- **be relocated outside the flood zone – ongoing.**
- Collaborate across Sectors to identify interdependencies and resource requirements – **ongoing**
 - Closely monitoring activity at Roosevelt Roads in coordination with the Applicant, GAR and other stakeholders; specifically, collaborating with the Transportation Sector and DHS-IP – **ongoing**
 - **Project for power restoration of Roosevelt Road expected to be drafted shortly hereafter.**
 - Collaborating with the Transportation Sector on the ferries relocation project (from Fajardo to Ceiba). Transportation Sector will draft PW re: LRA pier and provide it to the Public Buildings Sector for submission – **ongoing**
 - Working with Communications/IT Sector on telecommunications towers and emergency communications – **partial completion**
 - Supporting the Education Sector with school inspections 60 days project. Six Public Buildings Sector Project Specialists are supporting the effort. – **ongoing.**
- The Sector is comparing the U.S. Army Corps of Engineers Mission Assignment Task Orders with the master inventory list to transition emergency work into permanent work – **completed.**

Items of Significance:

- Legal responsibility over schools was clarified by Omar Marrero, Esq., COR3 Director, through a letter. Schools owned by PBA will be repaired by the PR Department of Education. Therefore, around 400 facilities will shift from the PBS to the Education Sector.
- Meeting with PA HQ to discuss best management practices and other concerns.
- Loiza Pump – The sector is drafting a PW for the emergency pump and force account labor for repair of small pump.
- The Sector is compiling a site inspection inventory.
- PRIDCO A&E PW for Mayagüez pier is being drafted. Will potentially require MOU between PRIDCO, Municipality of Mayagüez and Port Authority – **ongoing.**
- National Guard PW 90 (force account labor) fourth amendment in process.
- The Sector is working on staffing augmentation to satisfy current and future needs: Project Specialist (project managers, engineers and/or architects), FEMA Corps support, and Executive Assistant. – **ongoing**
- The Sector Lead attended the Solution Based Leadership Series Program training – June 5.
- The Sector attended the Education Sector Public Schools Assessments Project Launch – June 6.
- PA Task Force Leaders, PA Crew Leaders and other Sector members attending 428 training– **ongoing**

Core Concerns:

- Treasury Building – Working on A&E initial sub award for pilot 428 permanent work towards an energy efficient building.
- CSI project – Getting COR3 approval for DHS-IP assignment from Department of State.
- Legal responsibility on buildings.
- Roosevelt Roads mission for power restoration.
- Telecommunication tower/system short and long-term repairs.
- Obtaining the Applicants and Commonwealth's priorities and vision for long-term Recovery.
- Cross-Sector collaboration and communication.

PUBLIC BUILDINGS MEETING SCHEDULE		1. Incident Name: Incident Complex – Puerto Rico	2. Date Prepared: 06/06/2018	3. Time Prepared: 1100 AST
MEETINGS HELD / ATTENDED THIS PAST WEEK				
Date / Time	Meeting Name	Purpose / Attendees	Meeting Location Dial-In / PIN	
6/4/18 0900	Incident Complex – PR (Command & General Staff/Recovery Sector Meeting) (occurs weekly)	Provide and share important information, as well provide immediate direction FCO, FCO Advisory Staff and Section/Sector Leads	2A 1-800-320-4330 PIN 067109#	
6/4/18 1100	Public Building Authority	Discussion with the PBA Executive Director/ COR3 Amilcar Gonzalez for formal introduction. Sector Leadership and COR3 Deputy	Public Buildings Authority (Office of the Executive Director)	
6/6/18 1100	PR-187 at Loiza Sand Dunes	PR 187 Dunes Issues From PBS: PACL and TFL	Old San Juan Conference Room	
6/6/18 900	Education Sector Public Schools Assessments Project Launch	Meeting to launch the	AFI Building	
6/6/18 1400	Meeting with PA HQ	Discussion on best practices and issues. PA HQ, Deputy, PA Advisor and TFL	FCO Room	
6/7/18 1030	Loiza Cross Sector Coordination	FCO Advisory Group, Municipalities Sector and Public Buildings Sector	Municipalities Work Room	
6/7/18 1330	MARAD Roadmap Process	Cross sector meeting with MARAD. Public Buildings Sector, Municipalities Sector, Transportation Sector and MARAD.	Public Buildings Work Room	

6/7/18 1600	GDAC/GIS	Meeting with the GDAC/GIS to discuss the Sector's needs. Public Buildings Sector and GDAC/GIS	2A
6/8/18 0800	All Sector's Leads Meeting Bi-Weekly Meeting	Joint forum to share results in the efforts of the integration of Recovery Support Functions (RSFs) into the Sector Approach, discuss challenges and possible solutions. RSFs and Sector Leads, Deputy Leads and key personnel	2A 1-800-320-4330 PIN#247338
6/8/18 1000	Public Buildings Meeting with the COR3 Representative (occurs weekly)	Sector leadership examines needs, strategies and updates with the COR3 Representative COR3 Representatives, Sector leadership, Mitigation and USACE/Infrastructure RSF	Public Buildings Work Room
6/8/18 1300	Spend Plan Meeting with the FCO	Spend Plan Meeting Task Force Lead (TFL)	2A 1-800-320-4330 PIN: 845879#
6/8/18 1400	Public Buildings Sector Weekly Meetings	Provide updates and weekly forecast for Sector team Public Buildings Sector Team	Public Buildings Work Room
MEETINGS THIS UPCOMING WEEK			
Date / Time	Meeting Name	Purpose / Attendees	Meeting Location Dial-In / PIN
6/11/18 0900	Incident Complex – PR (Command & General Staff/Recovery Sector Meeting) (occurs weekly)	Provide and share important information, as well provide immediate direction FCO, FCO Advisory Staff and Section/Sector Leads	2A 1-800-320-4330 PIN 067109#
6/12/18 0830	Weekly Sector Staff Meeting	INF meeting covers updates, key issues and potential solutions INF Lead and sectors	El Morro Conference Room (1-B)
6/12/18 1530	Recovery Support Function Leadership Group (RSFLG) Undersecretaries Meeting	Leadership meeting to discuss updates, key issues and potential solutions for DR-4339-PR RSFLG and Sectors leadership	FEMA HQ, 500 C Street, Room M1 RSFLG
6/13/18 100	Puerto Rico Tourism	Paseo La Princesa Building Roof Alternatives	CONF 1 Princesa Building, Paseo La Princesa
6/14/18 1000	The Unified Federal Review (UFR) Meeting	Discuss updates on the current streamline measures and concepts on how the UFR Program will be implemented	

		Sectors Leads	
6/15/18 0800	Recovery Office Sectors & RSF Collaboration Integration (bi-weekly)	Join forum to share results in the efforts of the integration of RSF into the Sector Approach	2A 1-800-320-4330 PIN 247338#
6/15/18 1000	Public Buildings Weekly Meeting with the COR3 Representative	Sector leadership examines needs, strategies and updates with the COR3 Representative COR3 Representatives, Sector leadership, Mitigation and USACE/Infrastructure RSF	Public Buildings Work Room
6/15/18 1300	Spend Plan Meeting with the FCO	Spend Plan Meeting TFL	2A 1-800-320-4330 PIN: 845879#
6/15/18 1400	Public Buildings Sector Weekly Meetings	Provide updates and weekly forecast for Sector team Public Buildings Sector Team	El Morro Meeting Room
ICS-230- FEMA		5. Prepared By: Pablo R. Cabrera Rivera Christel D. Almodovar Segarra	6. Reviewed By: Danna Planas Ocasio



**Transportation Sector
Weekly Summary (17)
Reporting: 6/01/2018 through 6/07/2018
Report Submitted: June 7, 2018**

Weekly Engagements & Solutions: (completed items are in **BOLD**; others carry over, and new are in red)

- Continue personnel for vacancies across the Transportation Sector
- Continue to add assessments into Max Trax platform
- 428 Project: Port of Ponce, PR-375, PR-528, PR-777 and PR-511
- Continue with 1st Line Supervisor, 428, and Public Assistance Training

Items of Significance: (New additions in red)

- Leveraging Resources Today, To Rebuild Puerto Rico's tomorrow: Transportation Summit will be **July 26, 2018 @ San Juan Convention Center**
- Development of an Inter-agency power point for comprehensive coordination between Sectors, RSF's and the Commonwealth. Synchronization is on-going and identification of each Point of Contact (POC) is underway.
- Continue with Sector's Preparedness for Hurricane Season 2018.
- Coordination with the Central Office of Recovery, Reconstruction and Resilience on CDBG-DR Justification Statement and Financial Leveraging Concept inclusion into Action Plans (\$1.5B and \$10B).
- Development of PR Government and RAND Long Term Recovery Course of Action Plan for the Transportation Sector. TSST comments provided to RAND for

incorporation in final COA Plan.

- Homeland Security Operations and Analysis Center (HSOAC); Transportation Puerto Rico Economic Development and Recovery Plan development efforts on track. The 23 current transportation COAs from TSST discussed with RAND on May 29th, 2018, Last day for comments is June 7, 2018. **Continue developing SOW documents and funding mechanism. Expected completion June 19, 2018.**
- PW 428 Assessment Schedule Tracker was developed for TSST.
- Coordination with the entire solutions team in (EHP, MT, RSF) for the Execution Master Plan for Port of Ponce and Road # 375. Port of Ponce Authority meeting held on May 17, 2018 at Ponce as part of the PW 428 Assessment.
- Continue with TSST 100% Completion Roads and Bridges Tracker.
- Continue with TSST Section 428 PAAP Trainings.

Core Concerns:

- Allocation of pins for the sector was cut in half by OCCHCO and this creates a risk of not being able to accomplish the mission in a proficient and timely manner. I urge leadership to question this adjustment, challenge OCCHCO and support my request of needed staff pins.
- DTS Qualified personnel to fulfill Solution Based Team are either not available or not available for the required amount of time
- Have asked DTOP and ports authorities for strategic plan on hardening facility before hurricane season. No response.

TRANSPORTATION SECTOR MEETING SCHEDULE		1. Incident Name: Incident Complex – Puerto Rico	2. Date Prepared: 06/07/2018	3. Time Prepared: 1300 AST
MEETINGS HELD / ATTENDED THIS PAST WEEK				
Date / Time	Meeting Name	Purpose / Attendees	Meeting Location Dial-In / PIN	
Wednesd ay 6/6/18 0900	TSST PA Team Weekly Meeting	Discuss Spend Plan & PW Development and Processing Transportation PA Team and Transportation Director POC: Joe Girot – (Transportation Director)	Conf. Room Old San Juan JRO	
Thursday 6/7/18 1330	TSST PA Team Weekly Meeting	Discuss MARAD's Roadmap Process Transportation Leadership Team, MARAD, Public Building and Municipality Sector POC: Joe Girot – (Transportation Director)	Public Building Work Room JRO	
Thursday 6/7/18 1430	TSST with FTA	Discuss FTA funding for all Ferry, Bus and Train Transportation Island wide Transportation PA Team and Transportation Director (POC: Joe Girot – Transportation Director)	Conf. Room El Coqui Room JRO	

Thursday 6/7/18 1600	RAND , DTOP and TSST	Discuss Course of Actions with RAND and DTOP Department of Transportation and Public Works, RAND and Transportation Director POC: Joe Girot – (Transportation Director)	PR Convention Center San Juan, PR
Friday 6/8/18 0700	PA Team Weekly Meeting	Discuss PA relevant weekly objectives, schedule site assessments, staffing needs, etc. Transportation PA Team (JFO and Branches) POC: Raiza Rivera Medina – (Transportation PA TFL)	Conf. Room Old San Juan 1-800-320-4330 PIN: 983240#
Friday 6/8/18 0800	Deputy Federal Coordinating Officer Response weekly Meeting	Discuss TS relevant issues Deputy Federal Coordinating Officer Response and Transportation Director POC: Joe Girot – (Transportation Director)	FCO Office 1-800-320-4330 PIN: 983240#
Friday 6/8/18 0900	Weekly Command Team Weekly Meeting	Discuss the 4 step plans: Doing Right Needs Improvement Resources Follow up Transportation Leadership Team POC: Joe Girot – (Transportation Director)	Conf. Room El Yunque 1-800-320-4330 PIN: 983240#
Date / Time	Meeting Name	Purpose / Attendees	Meeting Location Dial-In / PIN
MEETINGS THIS UPCOMING WEEK			
Monday 6/11/18 0900	Incident Complex-PR General Staff / Recovery Sector Weekly Meeting	Covers Updates, Key Issues and Potential Solutions FCO, FCO Advisory Staff	Conf. Room 2-A Second Floor
Tuesday 6/12/18 0830	Infrastructure Recovery Office Deputy Director Weekly Meeting	Discuss TS relevant issues Infrastructure Recovery Office Deputy Director and Transportation Director POC: Joe Girot – (Transportation Director)	Conf. Room El Morro 1-800-320-4330 PIN: 983240#
Tuesday 6/12/18 1000	Transportation Sector Solutions Team with DTOP Bi-Weekly Meeting	Discuss TS relevant issues Department of Transportation and Public Works and Transportation Director POC: Joe Girot – (Transportation Director)	Conf. Room El Morro 1-800-320-4330 PIN: 983240#
Friday 6/15/18 0700	PA Team Meeting	Discuss PA relevant weekly objectives, schedule site assessments, staffing needs, etc. Transportation PA Team (JFO and Branches) POC: Raiza Rivera Medina – (Transportation PA TFL)	Conf. Room Old San Juan 1-800-320-4330 PIN: 983240#

Friday 6/15/18 0800	Meeting with Mr. Justo Hernandez	Discuss TS Relevant Issues	FCO Office
Friday 6/15/18 0900	Command General Staff Weekly Meeting	Covers Update, Key Issues and Potential Solutions	Conf. Room 2-A Second Floor
ICS-230	Prepared By: Arnold Gregory	Reviewed By: Travis Johnson	

**Water Sector
Weekly Summary (17)
June 07, 2018, 1700 AST**

Weekly Objectives/Goals: (completed items in **BOLD** those not complete will carry over to the next week)

- **Hosted June 07, 2018 Water Sector Solution Team Meeting and 4 Water Solutions Team Sub-group meetings.**
- **Presented Water Sector Opportunities and Engagements to Commonwealth Representative, Mr. Eli Diaz.**
- **Gained final approval on Mission Assignment for completion of Immediate Risk Reduction Measures at Guajataca dam.**
- **Site inspection for PRASA Laboratory in Caguas.**
- **Steady decrease in Guajataca reservoir water levels since the weekend. Current reading of 192.4m is down considerably from 2 June peak (193.9). Tower gate C was able to be opened completely allowing for near doubling of de-water rate through the high-pressure gate. Adequate water flow (70+ cfs) being maintained to the canal with 7 temporary pumps.**
- Coordinating with OCC and FEMA HQ PA on possible way forward to expand the opportunity for small Non-PRASA systems to qualify for public assistance grants.

Items of Significance:

- Generator De-Install: De-Install efforts continue based on prioritized schedule provided by PRASA.
- Nancy Casper returned from well-deserved rotation.

Core Concerns:

- Maintaining the momentum of engaged qualified Solution Based Team members in structured accountable manner.
- Timely completion of IRRM at Guajataca Dam.
- Roles/responsibilities of PRASA, COR3, FEMA and various contracted entities in site inspection, DDD, and SOW development process.

WATER SECTOR MEETING SCHEDULE		1. Incident Name: Incident Complex Puerto Rico	2. Date Prepared: 06/07/2018	3. Time Prepared: 1700 AST
MEETINGS HELD / ATTENDED THIS PAST WEEK				
Date / Time	Meeting Name	Purpose / Attendees	Meeting Location Dial-In / PIN	
06/04/18 0900 AST	Command & General Staff/ Recovery Sector Meeting	Provide, share important information, and immediate direction.	Conf. Room: 2A Room 1-800-320-4330 PIN: 067109	
06/05/18 0830 AST	Weekly Sector Staff Meeting	Updates key issues and potential solutions to the Sector based organization	Conf. Room: El Morro Room 1-800-320-4330 PIN:172548	
06/05/18 1000 AST	Water Sector FEMA Lead Meeting	Share information on activities and clarify tasks to ensure the team's efforts are aligned with both short-term needs and long-term objectives	Conf. Room: El Coqui Room	
06/05/18 1300 AST	Stormwater Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities	Conf. Room: Old San Juan 1-800-320-4330 PIN: 322013	
06/06/18 1100 AST	Non-PRASA Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities	Conf. Room: Isla Verde 1-800-320-4330 PIN: 322013	
06/06/18 1300 AST	Flood Control Pumps Meeting	Develop strategies and actions that support water sector solutions team priorities	Conf. Room: Isla Verde Room 1-800-320-4330; Pin: 422816	
06/06/18 1400 AST	PRASA Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities	Conf. Room: Old San Juan 1-800-320-4330 PIN: 322013	
06/06/18 1600 AST	Guajataca Dam Priorities Group Meeting	Updates, concerns, and issues with respect to Guajataca Dam and readiness for hurricane season.	Conf. Room: 2A Room 1-800-320-4330 PIN:172548	

06/07/18 1000 AST	Water Sector Solutions Team Meeting	Discuss updates on ongoing progress and any possible issues.	Conf. Room: 2A Room 1-800-320-4330 PIN:172548
06/07/18 1300 AST	PRASA / FEMA PW Meeting	Discuss issues with Senior Leaders from primary applicant.	Conf. Room: Isla Verde Room
06/07/18 1400 AST	PRASA / FEMA Executive Meeting	Discuss issues with Senior Leaders from primary applicant.	Conf. Room: El Morro Room
06/08/18 800 AST	All Sectors Command Meeting	Discuss essential collaboration among sectors and issues.	Conf. Room: 2A Room 1-800-320-4330 PIN: 247338
06/08/18 1300 AST	Flood Control Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities	Off Site EPA Building 7 th 1-800-320-4330 PIN: 422816
MEETINGS THIS UPCOMING WEEK			
Date / Time	Meeting Name	Purpose / Attendees	Meeting Location Dial-In / PIN
06/11/18 0900 AST	Command & General Staff/ Recovery Sector Meeting	Provide, share important information, and immediate direction.	Conf. Room: 2A Room 1-800-320-4330 PIN: 067109
06/12/18 0830 AST	Weekly Sector Staff Meeting	Updates key issues and potential solutions to the Sector based organization	Conf. Room: El Morro Room 1-800-320-4330 PIN:172548
06/12/18 1000 AST	Water Sector FEMA Lead Meeting	Share information on activities and clarify tasks to ensure the team's efforts are aligned with both short-term needs and long-term objectives	Conf. Room: El Coqui Room

06/13/18 1600 AST	Guajataca Dam Priorities Group Meeting	Updates, concerns, and issues with respect to Guajataca Dam and readiness for hurricane season.	Conf. Room: 2A Room 1-800-320-4330 PIN:172548
06/15/18 0800 AST	All Sectors Command Meeting	Discuss essential collaboration among sectors and issues.	Conf. Room: 2A Room 1-800-320-4330 PIN: 247338
ICS-230- FEMA	5. Prepared By: Vanessa Gonzalez (PLSP)		6. Reviewed By: Jon Huss

**INFRASTRUCTURE DIRECTORATE
CONSOLIDATION OF WEEKLY SUMMARIES BY SECTOR
FEMA-4339-DR-PR
Week ending June 1, 2018, 1700 AST**

**Communications/IT Sector
Weekly Summary (22)
June 1, 2018, 1100 AST**

Weekly Objectives/Goals: *(completed items in **BOLD** those not complete will carry over to the next week)*

- Submit 30 day action plan for 2018 Hurricane Season
- Identify possible funding for 428 engagement frame work for Comms/IT Sector.
- Identify funding for the posturing for Hurricane Season 2018 delivery
- Continue procurement and forward movement for the posturing of Hurricane Season 2018
- Guajataca Dam Early Warning System and forward movement
- Early Warning System/Wireless Warning System coordination
- Identify “engagements” to be submitted to planning and 404 Mitigation
- Complete an initial draft of the 428 processes
- Identify additional local hire staff through interviews and hiring

Items of Significance:

- Installed and configured Integrated Public Alert & Warning System (IPAWS) in PR State Emergency Management Agency
- PR State Emergency Management Agency has gone out for bid for the Guajataca loud speakers warning system

Core Concerns:

- Qualified federal personnel to fulfill Solution Based Team are either not available or not available for the required amount of time
- Guajataca Dam Early Warning System.
- Redundant Communications by June 1.

COMMUNICATIONS/IT SECTOR MEETING SCHEDULE		1. Incident Name: Incident Complex – Puerto Rico	2. Date Prepared: 6/1/2018	3. Time Prepared: 0800 AST
MEETINGS HELD / ATTENDED THIS PAST WEEK				
Date / Time	Meeting Name	Purpose / Attendees		Meeting Location Dial-In / PIN
0800- 1600 5.29.18	Governs Conference	Puerto Rico & FEMA Senior Leadership		Invite Only
13:30 5.29.18	Communication/IT Sector Leadership Meeting	Coordinate and discuss Communication/IT Sector updates Communication/IT Sector Leadership		PR Telecommunication s Building
14:00 5.30.18	June EMO Planning Meeting 1	Communications/ IT Leadership		Invite Only
14:00 5.30.18	PR 2018 Hurricane Preparedness Exercise Planning Meeting	Communications/IT Leadership and Stakeholders		1800-320- 4330 703633#
14:00 5.30.18	PR 2018 Hurricane Preparedness Exercise Planning Meeting	Communications/IT Leadership and Stakeholders		1800-320- 4330 703633#
13:30 5.31.18	Communication/IT Sector Leadership Meeting	Coordinate and discuss Communication/IT Sector updates Communication/IT Sector Leadership		PR Telecommunication s Building
MEETINGS THIS UPCOMING WEEK				
Date / Time	Meeting Name	Purpose / Attendees		Meeting Location Dial-In / PIN
13:30 6.5.18	Communication/IT Sector Leadership Meeting	Coordinate and discuss Communication/IT Sector updates Communication/IT Sector Leadership		PR Telecommunication s Building

16:00 06.6.18	Communications/IT Stakeholders Meeting	Discuss the segments of the near, mid and long term planning Communications/IT Stakeholders	Coqui Room JFO 50 State Road PR-165 Suite #3 Guaynabo, PR 00968-8024
1400-1600 06.6.18	Puerto Rico 2018 Hurricane Preparedness Exercise Initial Planning Meeting	Discuss 2018 Hurricane Preparedness Exercise Initial Planning	Teleconference Number: 800-320-4330, Pin: 703633#
13:30 06.7.18	Communication/IT Sector Leadership Meeting	Coordinate and discuss Communication/IT Sector updates Communication/IT Sector Leadership	PR Telecommunication s Building
1300-1400 06.8.18	Spend Plan Meetings w/FCO	Spend Plan Meetings w/FCO Sector Leadership	Coqui Room Room 2A ; Call In Line: 1-800-320-4330 PIN: 845879#
ICS-230-FEMA			
5. Prepared By: John Libby		6. Reviewed By: Patrick Hall	

Power Sector
Weekly Summary (15)
June 1, 2018

Weekly Objectives/Goals:

- **PROGRESS:** We have 0.69%, or ~10,225 customers remaining to be restored, but the remaining work is challenging.
- Integrate the full complement of 923 contracted line workers together with PREPA employees in the hardest hit areas.
- Move forward on IOU payment process and invoice validation for New York State with PREPA.
- Execute the PWs for the remainder of the emergency work and the Vieques/Culebra project.
- Enhance coordination with RAND, COR3, DOE and HUD on longer-term recovery issues.

Items of Significance:

- PREPA selected three contractors from an RFP issued in February with options to complete emergency work and/or begin permanent work. Two contracts were just signed this week and we have considerably less emergency work available and no major permanent work projects. PREPA is trying to make decisions to allocate work that is not reasonable in terms of cost and time to figure out how to spread work across contractors, the second of which is not mobilized. This is creating a challenge and we are now engaging with the Lt Governor and GAR on solutions.
- Communication challenges with PREPA's public statements and leadership briefings

- versus reality are causing frustration as people feel they cannot get a straight story.
- We are working to find appropriate leadership to fill the void left following Carlos Torres' (Governor's Restoration Coordinator) departure. The GAR/COR3 is looking for a solution through one of its contractors, TRC.
- GAR/COR3, FEMA, TRC, and PREPA had a productive meeting to discuss shorter term permanent work projects that can be implemented in the coming months.
- Dr. Tribble will be traveling to San Diego to speak at the EEI Annual Meeting on Jun 3-5 regarding the Hurricane Maria response and expectations for next hurricane season.

Core Concerns:

- Instead of being ahead of the game and being able to keep contractors on the island through hurricane season engaged in permanent work, we are going to have to begin demob plans for existing contractors because there is not enough work to keep them here. This has been raised with PREPA for many months.

POWER SECTOR MEETING SCHEDULE		1. Incident Name: Incident Complex – Puerto Rico	2. Date Prepared: 06/01/2018	3. Time Prepared: 1100 AST
MEETINGS HELD / ATTENDED THIS PAST WEEK				
Date / Time	Meeting Name	Purpose / Attendees		Meeting Location Dial-In / PIN
Daily 0800	Daily Operations Brief	PREPA Regions report on daily ops plan and raise any issues		Call in
Every Monday 1100	Transmission Planning Meeting	Review remaining transmission work and reprioritize and assign work and resources as needed		PREPA HQ
Every Tues 0800	Infrastructure Sector Leads Staff Meeting	Staff Meeting		JFO – Power Room
Every other Tues 1530	Recovery Support Function Leadership Group	Agenda determined by RSFLG		VTC
Every Weds 1000	FEMA Funds / PW status	Review the status and work through challenges for PW process for PREPA		PREPA HQ

Every Thurs 0900	Distribution Planning Meeting	Review remaining distribution work and reprioritize and assign work and resources as needed	PREPA HQ
Every M, W, F 1600	Unified Command Group Meeting	Solve high level issues; make decisions	PREPA HQ
SIGNIFICANT MEETINGS THIS UPCOMING WEEK			
Date / Time	Meeting Name	Purpose / Attendees	Meeting Location Dial-In / PIN
Mon-Tues	EEL Conference	Meeting of leadership from Investor Owned Utilities	San Diego
Thursday	PREPA Meeting on Permanent Work	Meeting to discuss and decide on permanent work projects	PREPA
ICS-230-FEMA	5. Prepared By: AT		6. Reviewed By: AT

**Public Buildings Sector
Weekly Summary (16)
May 31, 1100 AST**

Weekly Objectives/Goals: (completed items in **BOLD** those not complete will carry over to the next week)

- Strengthen the Public Buildings Sector team – **partial completion**
 - Onboard new staff, incorporate other programs for support and streamline data sharing.
- Obtain the Applicants' vision statements, top three (3) priority buildings/damages and list of properties – **partial completion**
- Work with COR3 Representative to collect a full list of Applicants' damage inventory, share information on Project Assessments and maintain touchpoints with state agencies and Applicants – **partial completion**
 - Routinely meeting with the COR3 Representative and GAR Representative assigned to Public Buildings Sector to streamline communication and relationship needs.
 - **COR3/PBA is working with the Police Department to determine if the 12 main police buildings around Puerto Rico have repair needs and, if applicable, if they need to be relocated outside the flood zone – ongoing.**
- Identify sites and dependencies for PBA government centers (CSIs) – **partial completion**
- Collaborate across Sectors to identify interdependencies and resource requirements – **ongoing**
 - Closely monitoring activity at Roosevelt Roads in coordination with the Applicant, GAR and other stakeholders; specifically, collaborating with the Transportation

Sector and DHS-IP – **ongoing**

- **Project for power restoration of Roosevelt Road continues in discussion.**
- Working with Communications/IT Sector on telecommunications towers and emergency communications – **partial completion**
- Working with Education Sector, in collaboration with COR3, GAR and PBA, to determine ownership, maintenance of schools and Red Cross pilot program of solar panels on schools – **ongoing.**
- **Meeting with the Red Cross to discuss School Micro-Grid Projects.**
- The Sector is comparing its master damage inventory with the list of U.S. Army Corps of Engineers Mission Assignment Task Orders to transition emergency work into permanent work – **partial completion**

Items of Significance:

- PR Tourism Company – The sector is drafting the PW for A&E work on the building and Paseo La Princesa.
- Met the COR3 PB Sector Director Amilcar Gonzalez.
- Omar Marrero, Esq., COR3 Director informed he will be drafting a letter to clarify and make determination on the legal responsibility for PBA schools repairs.
- Sector leadership attended the Governor's Summit – May 29.
- The Sector will be drafting 3 PWs for the Loiza Pump: i) emergency pump; ii) force account labor for repair of small pump; and iii) category A.
- The Sector will attend the Mayors' Summit – May 31.
- The Sector will continue meeting with the Red Cross.
- PBA permanent damage inspections ongoing in the Mayaguez region.
- PRIDCO A&E PW for Mayaguez pier is being drafted. Will potentially require MOU between PRIDCO, Municipality of Mayaguez and Port Authority.
- National Guard PW 90 (force account labor) fourth amendment in process.
 - Third amendment was obligated for the amount \$11,009,991.13 on 05/30/18.
- PBA and Cardiovascular Center executed MOU regarding legal responsibility to do repairs.
- PBA and Land Administration executed MOU regarding legal responsibility on Las Marias landslide by school.
- The Sector is working on staffing augmentation to satisfy current and future needs: Project Specialist (project managers, engineers and/or architects), FEMA Corps support, and Executive Assistant. – **ongoing**
 - Onboarding one TAC engineer.
- PA Task Force Leaders, PA Crew Leaders and other Sector members attending training on "PA002: Implementing Public Assistance Alternative Procedures for Permanent Work." – **ongoing**

Core Concerns:

- Treasury Building – Working on A&E initial sub award for pilot 428 permanent work towards a LEED certified building.
 - A&E PW was sent to Data Entry.
- CSI project – Getting COR3 approval for DHS-IP assignment from Department of State.
- Legal responsibility on buildings; specifically, schools.
- Roosevelt Roads mission for power restoration.
- Telecommunication tower/system short and long-term repairs.

- Obtaining the Applicants and Commonwealth's priorities and vision for long-term Recovery.
- Cross-Sector collaboration and communication.

PUBLIC BUILDINGS SECTOR MEETING SCHEDULE		1. Incident Name:	2. Date Prepared:	3. Time Prepared:
		Incident Complex – Puerto Rico	05/30/2018	1100 AST
MEETINGS HELD / ATTENDED THIS PAST WEEK				
Date / Time	Meeting Name	Purpose / Attendees	Meeting Location Dial-In / PIN	
5/29/18 0830	Governor's Summit	Conference on hurricane preparedness efforts. Mayors, PB PA Advisor	Intercontinental Hotel, Isla Verde	
5/29/18 0830	Weekly Sector Staff Meeting (occurs weekly)	INF meeting covers updates, key issues and potential solutions INF Lead and sectors	El Morro Conference Room (1-B)	
5/29/18 1530	RSFLG Undersecretaries Meeting	Leadership meeting to discuss updates, key issues and potential solutions for DR-4339-PR Recovery Support Function Leadership Group and Sectors leadership	FEMA HQ, 500 C Street, Room M1 RSFLG	
5/30/18 0900	Incident Complex – PR (Command & General Staff/Recovery Sector Meeting) (occurs weekly)	Provide and share important information, as well provide immediate direction FCO, FCO Advisory Staff and Section/Sector Leads	2A 1-800-320-4330 PIN 067109#	
5/30/18 1400	LRA Meeting	Roosevelt Roads FEMA Status Meeting PA Advisor, PACL, Project Specialist, Mitigation and Applicant	DEC	
5/30/18 1430	DOJ Weekly Meeting	Discuss project worksheet progress DOJ, Project Specialist, Deputy Director and GAR	Hacienda Annex Building	

5/30/18 1600	PBS "Grant(s) Workshops"	Discuss the viability and practicability of grant writing workshops Sector Leadership, EA Specialist and IRCTFL	Public Buildings Work Room
5/31/18 1400	School Micro-Grid Projects	Status meeting to discuss status of solar grid project. Red Cross, PB Leadership, OMEP and Red Cross Contractor	Public Buildings Work Room
5/31/18 1400	Transportation Sector Solutions Team (TSST) Biweekly Meeting	Discuss strategic plans, critical PWs and cross-sector projects Transportation Sector (Leads and PA), COR3, DDEC, PR Maritime Transport Authority, Infrastructure Systems RSF, MARAD, DHS-IP and other RSF or Sector Leads	2A 1-800-320-4330, PIN 983240#
5/31/18 1530	Vieques Municipality Round Table Discussion	Discussion on projects related to Vieques. Sector leads	2A
6/01/18 0800	Mayor's Summit	Conference on hurricane preparedness efforts. Mayors, PB PA Advisor	Intercontinental Hotel, Isla Verde
6/01/18 1000	Public Buildings Meeting with the COR3 Representative (occurs weekly)	Sector leadership examines needs, strategies and updates with the COR3 Representative COR3 Representatives, Sector leadership, Mitigation and USACE/Infrastructure RSF	Public Buildings Work Room
6/01/18 1400	Public Buildings Sector Weekly Meetings	Provide updates and weekly forecast for Sector team Public Buildings Team (Leadership, PACLS, IRCs)	El Morro Meeting Room
6/01/18 1500	Leaders Hurricane Season 2018 Capstone Exercise Briefing	Leaders Hurricane Season 2018 capstone exercise briefing	2A 1-800-320-4330 PIN: 218737#
MEETINGS THIS UPCOMING WEEK			
Date / Time	Meeting Name	Purpose / Attendees	Meeting Location Dial-In / PIN
6/4/18 0900	Incident Complex – PR (Command & General	Provide and share important information, as well provide immediate direction	2A 1-800-320-4330

	Staff/Recovery Sector Meeting) (occurs weekly)	FCO, FCO Advisory Staff and Section/Sector Leads	PIN 067109#
6/4/18 1100	Public Building Authority	Discussion with Amilcar Gonzalez for formal introduction.	Public Buildings Authority (Office of the Executive Director)
6/5/18 0830	Weekly Sector Staff Meeting (occurs weekly)	INF meeting covers updates, key issues and potential solutions INF Lead and sectors	El Morro Conference Room (1-B)
6/5/18 1300	Diversity and Inclusion Speaker Series Event	Cultural Mastery: Navigating Diverse Relationships	
6/8/18 0800	All Sector's Leads Meeting Bi-Weekly Meeting	Joint forum to share results in the efforts of the integration of RSF into the Sector Approach, discuss challenges and possible solutions. RSFs and Sector Leads, Deputy Leads and key personnel	2A 1-800-320-4330 PIN#247338
6/8/18 1000	Public Buildings Meeting with the COR3 Representative (occurs weekly)	Sector leadership examines needs, strategies and updates with the COR3 Representative COR3 Representatives, Sector leadership, Mitigation and USACE/Infrastructure RSF	Public Buildings Work Room
6/8/18 1300	Spend Plan Meeting with the FCO	Spend Plan Meeting TFL	2A 1-800-320-4330 PIN: 845879#
6/8/18 1400	Public Buildings Sector Weekly Meetings	Provide updates and weekly forecast for Sector team Public Buildings Team (leadership, PACLs, IRCs)	Public Buildings Work Room
ICS-230-FEMA		5. Prepared By: Christel D. Almodovar Segarra	6. Reviewed By: Danna Planas Ocasio



**Transportation Sector
Weekly Summary (16)
Reporting 5/29/2018 through 5/31/2018
Report Submitted May 31, 2018**

Weekly Engagements & Solutions: (completed items are in **BOLD**; others carry over, and new are in red)

- Continue personnel for vacancies across the Transportation Sector
- Continue to add assessments into Max Trax platform
- Continue to streamline the cross-sector communication
- Coordination with Cross-cutting Sectors to look at comprehensive development

- of Roosevelt Roads Transportation /Infrastructure and financing opportunity
- 428 Project: Port of Ponce, PR-375, PR-528, PR-777 and PR-511

Items of Significance: (New additions in red)

- Working with PA advisory group on challenging questions.
- DTOP has not signed the PW for \$150M [A&E design for EFLHD] finally cleared and obligated.
- Sector will be hosting weekly meetings with the entire sector (see ICS 230 below).
- Accepting the request to add municipality roads, bridges, and culverts to the Transportation Sector. Only assisting with Utuado and Caguas.
- Leveraging Resources Today, To Rebuild Puerto Rico's tomorrow: Transportation Summit will be **July 26, 2018 @ San Juan Convention Center**
- Development of an Inter-agency power point for comprehensive coordination between Sectors, RSF's and the Commonwealth. Synchronization is on-going and identification of each Point of Contact (POC) is underway.
- Continue with Sector's Preparedness for Hurricane Season 2018.
- Opportunity Zone Financial Resources and Promise Zone opportunity being researched for leveraging concept; to be included in the sources and uses of funds statement for total estimated recovery costs.
- Commonwealth Alignment along RSF and Sectors PowerPoint has been revised and draft is ready for submission/review and comment.
- Coordination with the Central Office of Recovery, Reconstruction and Resilience on CDBG-DR Justification Statement and Financial Leveraging Concept inclusion into Action Plans (\$1.5B and \$10B).
- Development of PR Government and RAND Long Term Recovery Course of Action Plan for the Transportation Sector. TSST comments provided to RAND for incorporation in final COA Plan.
- **Homeland Security Operations and Analysis Center (HSOAC); Transportation Puerto Rico Economic Development and Recovery Plan development efforts on track. The 23 current transportation COAs from TSST discussed with RAND on May 29th, 2018, Last day for comments is June 7, 2018.**
- PW 428 Assessment Schedule Tracker was developed for Transportation Sector Solutions Team (TSST).
- PW 428 Training meeting for the Commonwealth of PR held May 15 and May 16, 2018 at PR Convention Center.
- Coordination with the entire solutions team in (EHP, MT, RSF) for the Execution Master Plan for Port of Ponce and Road # 375. Port of Ponce Authority meeting held on May 17, 2018 at Ponce as part of the PW 428 Assessment.
- Working with Sector training needs in coordination with FCO/FDRC mission and priorities.
- Coordination of the Development of TSST Engagement Tracker Template for DFCO.
- Continue with TSST 100% Completion Roads and Bridges Tracker. As far as DTOP roads, none has been completed this week.
- On May 18, 2018 the Mayor of Utuado inaugurated Bridge # 505 off Road PR-603;

Km. 0.07

- On May 23, 2018, Governor Rosello Nevarez inaugurated Bridge # 1199 in Arecibo; PR-628; Km. 5.1
- Continue with TSST Section 428 PAAP Trainings.

Core Concerns:

- Commonwealth, after numerous emails, face-to-face meetings and conversation is still not providing debris receipts for validation of the first PW of \$80M. Have provided only \$26M in receipts. They provided another contract for \$148M in debris. Contractors just got paid on April 26, 2018, for the first time.
- DTOP is unable to contract in a timely manner CAT B emergency repairs. This is of high risk with the rainy season in a few month which will cause more landslides and road/bridge damages.
- Allocation of pins for the sector was cut in half by OCCHCO and this creates a risk of not being able to accomplish the mission in a proficient and timely manner. I urge leadership to question, challenge OCCHCO and support my request of needed staff pins.
- DTS Qualified personnel to fulfill Solution Based Team are either not available or not available for the required amount of time
- Numerous municipalities are complaining that DTOP is incapable of removing debris on state roads going thru municipalities. Municipalities want MOU/MOA to allow them to pick up debris and be PA eligible for reimbursement. DTOP refuses to give MOA to municipalities.
- Have asked DTOP and ports authorities for strategic plan on hardening facility before hurricane season. No response.

TRANSPORTATION SECTOR MEETING SCHEDULE		1. Incident Name: Incident Complex – Puerto Rico	2. Date Prepared: 05/31/2018	3. Time Prepared: 1300 AST
MEETINGS HELD / ATTENDED THIS PAST WEEK				
Date / Time	Meeting Name	Purpose / Attendees		Meeting Location Dial-In / PIN
Tuesday 5/29/18 0800	Governor Summit Meeting	2018 Hurricane Preparedness Plan FCO & Sector Directories		Convention Center
Tuesday 5/29/18 0830	Meeting with Infrastructure Recovery Office Deputy Director	Discuss TS relevant issues Infrastructure Recovery Office Deputy Director and Transportation Director POC: Joe Girot – Transportation Director		Conf. Room El Morro 1-800-320-4330 PIN: 630271#
Tuesday 5/29/18 1430	Meeting with RAND	Discuss COA's		TBD

Friday 6/1/18 0700	PA Team Meeting	Discuss PA relevant weekly objectives, schedule site assessments, staffing needs, etc. Transportation PA Team (JFO and Branches) POC: Raiza Rivera Medina – Transportation PA TFL	Conf. Room Old San Juan 1-800-320-4330 PIN: 630271#
Friday 5/25/18 0900	Command Team Meeting	Discuss the 4 step plans: Doing Right Needs Improvement Resources Follow up Transportation Leadership Team POC: Joe Girot – Transportation Director	Conf. Room El Yunque 1-800-320-4330 PIN: 630271#
Friday 6/1/18 0700	PA Team Meeting	Discuss PA relevant weekly objectives, schedule site assessments, staffing needs, etc. Transportation PA Team (JFO and Branches) POC: Raiza Rivera Medina – Transportation PA TFL	Conf. Room Old San Juan 1-800-320-4330 PIN: 630271#
Friday 6/1/18 0800	Meeting with Deputy Federal Coordinating Officer Response	Discuss TS relevant issues Deputy Federal Coordinating Officer Response and Transportation Director POC: Joe Girot – Transportation Director	FCO Office 1-800-320-4330 PIN: 630271#
Date / Time	Meeting Name	Purpose / Attendees	Meeting Location Dial-In / PIN
MEETINGS THIS UPCOMING WEEK			
Monday 6/4/18 0900	Incident Complex-PR General Staff / Recovery sector	Covers Updates, Key Issues and Potential Solutions FCO, FCO Advisory Staff	Conf. Room 2-A Second Floor
Tuesday 6/5/18 0830	Meeting with Infrastructure Recovery Office Deputy Director	Discuss TS relevant issues Infrastructure Recovery Office Deputy Director and Transportation Director POC: Joe Girot – Transportation Director	Conf. Room El Morro 1-800-320-4330 PIN: 630271#
Tuesday 6/5/18 0900	Command Team Meeting	Discuss the 4 step plans: Doing Right Needs Improvement Resources Follow up Transportation Leadership Team POC: Joe Girot – Transportation Director	Conf. Room El Yunque 1-800-320-4330 PIN: 630271#
Friday 6/8/18 0800	Meeting with Mr. Justo Hernandez	Discuss TS Relevant Issues	FCO Office 1-800-320-4330p

Friday 6/8/18 0900	Command General Staff Meeting	Covers Update, Key Issues and Potential Solutions	Conf. Room 2-A Second Floor
ICS-230	Prepared By: Arnold Gregory	Reviewed By: Travis Johnson	

**Water Sector
Weekly Summary (16)
May 31, 2018, 1500 AST**

Weekly Objectives/Goals: (completed items in **BOLD** those not complete will carry over to the next week)

- **Hosted May 31, 2018 Water Sector Solution Team Meeting and 4 Water Solutions Team Sub-group meetings.**
- **Gained OCC and PA concurrence on way forward for last two Immediate Risk Reduction Measures at Guajataca dam.**
- **Early pump relocation at Guajataca dam due to rise in reservoir level. Pumps being re-installed at 196 meter elevation to best maintain raw water supply to canal that feeds drinking water system for northwest part of the island.**
- **Eighty nine (89) temporary power units de-installed from PRASA facilities from May 23 to May 30.**
- Site inspection for PRASA Laboratory in Caguas.

Items of Significance:

- Generator De-Install: De-Install efforts continue based on prioritized schedule provided by PRASA. Currently working through non-critical facilities. De-installation of generators from critical PRASA facilities (with commercial power) should start next week.
- Water Solutions Team will present strategies/engagements to our commonwealth representative on June 7.
- First permanent work site inspection scheduled for June 1.

Core Concerns:

- Maintaining the momentum of engaged qualified Solution Based Team members in structured accountable manner.
- Timely completion of IRRM at Guajataca Dam.
- Roles/responsibilities of PRASA, COR3, FEMA and various contracted entities in site inspection, DDD, and SOW development process.

WATER SECTOR MEETING SCHEDULE		1. Incident Name: Incident Complex Puerto Rico	2. Date Prepared: 05/31/2018	3. Time Prepared: 1700 AST
MEETINGS HELD / ATTENDED THIS PAST WEEK				
Date / Time	Meeting Name	Purpose / Attendees		Meeting Location Dial-In / PIN
05/29/18 0830 AST	Weekly Sector Staff Meeting	Updates key issues and potential solutions to the Sector based organization		Conf. Room: El Morro Room 1-800-320-4330 PIN:172548
05/29/18 1000 AST	Water Sector FEMA Lead Meeting	Share information on activities and clarify tasks to ensure the team's efforts are aligned with both short-term needs and long-term objectives		Conf. Room: El Coqui Room
05/29/18 1300 AST	Stormwater Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities		Conf. Room: Old San Juan 1-800-320-4330 PIN: 322013
05/30/18 0900 AST	Command & General Staff/ Recovery Sector Meeting	Provide, share important information, and immediate direction.		Conf. Room: 2A Room 1-800-320-4330 PIN: 067109
05/30/18 1100 AST	Non-PRASA Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities		Conf. Room: Old San Juan 1-800-320-4330 PIN: 322013
05/30/18 1300 AST	Flood Control Pumps Meeting	Develop strategies and actions that support water sector solutions team priorities		Conf. Room: Isla Verde Room 1-800-320-4330; Pin: 422816
05/30/18 1400 AST	PRASA Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities		Conf. Room: Old San Juan 1-800-320-4330 PIN: 322013
05/30/18 1600 AST	Guajataca Dam Priorities Group Meeting	Updates, concerns, and issues with respect to Guajataca Dam and readiness for hurricane season.		Conf. Room: 2A Room 1-800-320-4330 PIN:172548

05/31/18 1000 AST	Water Sector Solutions Team Meeting	Discuss updates on ongoing progress and any possible issues.	Conf. Room: 2A Room 1-800-320-4330 PIN:172548
05/31/18 1300 AST	PRASA / FEMA PW Meeting	Discuss issues with Senior Leaders from primary applicant.	Conf. Room: Isla Verde Room
05/31/18 1400 AST	PRASA / FEMA Executive Meeting	Discuss issues with Senior Leaders from primary applicant.	Conf. Room: El Morro Room
06/01/18 800 AST	All Sectors Command Meeting	Discuss essential collaboration among sectors and issues.	Conf. Room: 2A Room 1-800-320-4330 PIN: 247338
06/01/18 1300 AST	Flood Control Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities	Off Site EPA Building 7 th 1-800-320-4330 PIN: 422816
MEETINGS THIS UPCOMING WEEK			
Date / Time	Meeting Name	Purpose / Attendees	Meeting Location Dial-In / PIN
06/04/18 0900 AST	Command & General Staff/ Recovery Sector Meeting	Provide, share important information, and immediate direction.	Conf. Room: 2A Room 1-800-320-4330 PIN: 067109
06/05/18 0830 AST	Weekly Sector Staff Meeting	Updates key issues and potential solutions to the Sector based organization	Conf. Room: El Morro Room 1-800-320-4330 PIN:172548
06/05/18 1000 AST	Water Sector FEMA Lead Meeting	Share information on activities and clarify tasks to ensure the team's efforts are aligned with both short-term needs and long-term objectives	Conf. Room: El Coqui Room

06/05/18 1300 AST	Stormwater Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities	Conf. Room: Old San Juan 1-800-320-4330 PIN: 322013
06/06/18 1100 AST	Non-PRASA Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities	Conf. Room: Old San Juan 1-800-320-4330 PIN: 322013
06/06/18 1300 AST	Flood Control Pumps Meeting	Develop strategies and actions that support water sector solutions team priorities	Conf. Room: Isla Verde Room 1-800-320-4330; Pin: 422816
06/06/18 1400 AST	PRASA Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities	Conf. Room: Old San Juan 1-800-320-4330 PIN: 322013
06/06/18 1600 AST	Guajataca Dam Priorities Group Meeting	Updates, concerns, and issues with respect to Guajataca Dam and readiness for hurricane season.	Conf. Room: 2A Room 1-800-320-4330 PIN:172548
06/07/18 1000 AST	Water Sector Solutions Team Meeting	Discuss updates on ongoing progress and any possible issues.	Conf. Room: 2A Room 1-800-320-4330 PIN:172548
06/07/18 1300 AST	PRASA / FEMA PW Meeting	Discuss issues with Senior Leaders from primary applicant.	Conf. Room: Isla Verde Room
06/07/18 1400 AST	PRASA / FEMA Executive Meeting	Discuss issues with Senior Leaders from primary applicant.	Conf. Room: El Morro Room
06/08/18 0800 AST	All Sectors Command Meeting	Discuss essential collaboration among sectors and issues.	Conf. Room: 2A Room 1-800-320-4330 PIN: 247338

06/08/18 1300 AST	Flood Control Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities	Off Site EPA Building 7 th 1-800-320-4330 PIN: 422816
ICS-230- FEMA	5. Prepared By: Wilberto Marrero (PLSP)	6. Reviewed By: Jon Huss	

**INFRASTRUCTURE DIRECTORATE
CONSOLIDATION OF WEEKLY SUMMARIES BY SECTOR
FEMA-4339-DR-PR
Week ending June 1, 2018, 1700 AST**

**Communications/IT Sector
Weekly Summary (22)
June 1, 2018, 1100 AST**

Weekly Objectives/Goals: *(completed items in **BOLD** those not complete will carry over to the next week)*

- Submit 30 day action plan for 2018 Hurricane Season
- Identify possible funding for 428 engagement frame work for Comms/IT Sector.
- Identify funding for the posturing for Hurricane Season 2018 delivery
- Continue procurement and forward movement for the posturing of Hurricane Season 2018
- Guajataca Dam Early Warning System and forward movement
- Early Warning System/Wireless Warning System coordination
- Identify "engagements" to be submitted to planning and 404 Mitigation
- Complete an initial draft of the 428 processes
- Identify additional local hire staff through interviews and hiring

Items of Significance:

- Installed and configured Integrated Public Alert & Warning System (IPAWS) in PR State Emergency Management Agency
- PR State Emergency Management Agency has gone out for bid for the Guajataca loud speakers warning system

Core Concerns:

- Qualified federal personnel to fulfill Solution Based Team are either not available or not available for the required amount of time
- Guajataca Dam Early Warning System.
- Redundant Communications by June 1.

COMMUNICATIONS/IT SECTOR MEETING SCHEDULE		1. Incident Name: Incident Complex – Puerto Rico	2. Date Prepared: 6/1/2018	3. Time Prepared: 0800 AST
MEETINGS HELD / ATTENDED THIS PAST WEEK				
Date / Time	Meeting Name	Purpose / Attendees		Meeting Location Dial-In / PIN
0800- 1600 5.29.18	Governs Conference	Puerto Rico & FEMA Senior Leadership		Invite Only
13:30 5.29.18	Communication/IT Sector Leadership Meeting	Coordinate and discuss Communication/IT Sector updates Communication/IT Sector Leadership		PR Telecommunication s Building
14:00 5.30.18	June EMO Planning Meeting 1	Communications/ IT Leadership		Invite Only
14:00 5.30.18	PR 2018 Hurricane Preparedness Exercise Planning Meeting	Communications/IT Leadership and Stakeholders		1800-320- 4330 703633#
14:00 5.30.18	PR 2018 Hurricane Preparedness Exercise Planning Meeting	Communications/IT Leadership and Stakeholders		1800-320- 4330 703633#
13:30 5.31.18	Communication/IT Sector Leadership Meeting	Coordinate and discuss Communication/IT Sector updates Communication/IT Sector Leadership		PR Telecommunication s Building
MEETINGS THIS UPCOMING WEEK				
Date / Time	Meeting Name	Purpose / Attendees		Meeting Location Dial-In / PIN
13:30 6.5.18	Communication/IT Sector Leadership Meeting	Coordinate and discuss Communication/IT Sector updates Communication/IT Sector Leadership		PR Telecommunication s Building

16:00 06.6.18	Communications/IT Stakeholders Meeting	Discuss the segments of the near, mid and long term planning Communications/IT Stakeholders	Coqui Room JFO 50 State Road PR-165 Suite #3 Guaynabo, PR 00968-8024
1400-1600 06.6.18	Puerto Rico 2018 Hurricane Preparedness Exercise Initial Planning Meeting	Discuss 2018 Hurricane Preparedness Exercise Initial Planning	Teleconference Number: 800-320-4330, Pin: 703633#
13:30 06.7.18	Communication/IT Sector Leadership Meeting	Coordinate and discuss Communication/IT Sector updates Communication/IT Sector Leadership	PR Telecommunication s Building
1300-1400 06.8.18	Spend Plan Meetings w/FCO	Spend Plan Meetings w/FCO Sector Leadership	Coqui Room Room 2A ; Call In Line: 1-800-320-4330 PIN: 845879#
ICS-230-FEMA			
5. Prepared By: John Libby		6. Reviewed By: Patrick Hall	

**Power Sector
Weekly Summary (15)
June 1, 2018**

Weekly Objectives/Goals:

- **PROGRESS:** We have 0.69%, or ~10,225 customers remaining to be restored, but the remaining work is challenging.
- Integrate the full complement of 923 contracted line workers together with PREPA employees in the hardest hit areas.
- Move forward on IOU payment process and invoice validation for New York State with PREPA.
- Execute the PWs for the remainder of the emergency work and the Vieques/Culebra project.
- Enhance coordination with RAND, COR3, DOE and HUD on longer-term recovery issues.

Items of Significance:

- PREPA selected three contractors from an RFP issued in February with options to complete emergency work and/or begin permanent work. Two contracts were just signed this week and we have considerably less emergency work available and no major permanent work projects. PREPA is trying to make decisions to allocate work that is not reasonable in terms of cost and time to figure out how to spread work across contractors, the second of which is not mobilized. This is creating a challenge and we are now engaging with the Lt Governor and GAR on solutions.
- Communication challenges with PREPA's public statements and leadership briefings

- versus reality are causing frustration as people feel they cannot get a straight story.
- We are working to find appropriate leadership to fill the void left following Carlos Torres' (Governor's Restoration Coordinator) departure. The GAR/COR3 is looking for a solution through one of its contractors, TRC.
- GAR/COR3, FEMA, TRC, and PREPA had a productive meeting to discuss shorter term permanent work projects that can be implemented in the coming months.
- Dr. Tribble will be traveling to San Diego to speak at the EEI Annual Meeting on Jun 3-5 regarding the Hurricane Maria response and expectations for next hurricane season.

Core Concerns:

- Instead of being ahead of the game and being able to keep contractors on the island through hurricane season engaged in permanent work, we are going to have to begin demob plans for existing contractors because there is not enough work to keep them here. This has been raised with PREPA for many months.

POWER SECTOR MEETING SCHEDULE		1. Incident Name: Incident Complex – Puerto Rico	2. Date Prepared: 06/01/2018	3. Time Prepared: 1100 AST
MEETINGS HELD / ATTENDED THIS PAST WEEK				
Date / Time	Meeting Name	Purpose / Attendees		Meeting Location Dial-In / PIN
Daily 0800	Daily Operations Brief	PREPA Regions report on daily ops plan and raise any issues		Call in
Every Monday 1100	Transmission Planning Meeting	Review remaining transmission work and reprioritize and assign work and resources as needed		PREPA HQ
Every Tues 0800	Infrastructure Sector Leads Staff Meeting	Staff Meeting		JFO – Power Room
Every other Tues 1530	Recovery Support Function Leadership Group	Agenda determined by RSFLG		VTC
Every Weds 1000	FEMA Funds / PW status	Review the status and work through challenges for PW process for PREPA		PREPA HQ

Every Thurs 0900	Distribution Planning Meeting	Review remaining distribution work and reprioritize and assign work and resources as needed	PREPA HQ
Every M, W, F 1600	Unified Command Group Meeting	Solve high level issues; make decisions	PREPA HQ
SIGNIFICANT MEETINGS THIS UPCOMING WEEK			
Date / Time	Meeting Name	Purpose / Attendees	Meeting Location Dial-In / PIN
Mon-Tues	EEL Conference	Meeting of leadership from Investor Owned Utilities	San Diego
Thursday	PREPA Meeting on Permanent Work	Meeting to discuss and decide on permanent work projects	PREPA
ICS-230-FEMA	5. Prepared By: AT		6. Reviewed By: AT

**Public Buildings Sector
Weekly Summary (16)
May 31, 1100 AST**

Weekly Objectives/Goals: (completed items in **BOLD** those not complete will carry over to the next week)

- Strengthen the Public Buildings Sector team – **partial completion**
 - Onboard new staff, incorporate other programs for support and streamline data sharing.
- Obtain the Applicants' vision statements, top three (3) priority buildings/damages and list of properties – **partial completion**
- Work with COR3 Representative to collect a full list of Applicants' damage inventory, share information on Project Assessments and maintain touchpoints with state agencies and Applicants – **partial completion**
 - Routinely meeting with the COR3 Representative and GAR Representative assigned to Public Buildings Sector to streamline communication and relationship needs.
 - **COR3/PBA is working with the Police Department to determine if the 12 main police buildings around Puerto Rico have repair needs and, if applicable, if they need to be relocated outside the flood zone – ongoing.**
- Identify sites and dependencies for PBA government centers (CSIs) – **partial completion**
- Collaborate across Sectors to identify interdependencies and resource requirements – **ongoing**
 - Closely monitoring activity at Roosevelt Roads in coordination with the Applicant, GAR and other stakeholders; specifically, collaborating with the Transportation

Sector and DHS-IP – **ongoing**

- **Project for power restoration of Roosevelt Road continues in discussion.**
- Working with Communications/IT Sector on telecommunications towers and emergency communications – **partial completion**
- Working with Education Sector, in collaboration with COR3, GAR and PBA, to determine ownership, maintenance of schools and Red Cross pilot program of solar panels on schools – **ongoing.**
- **Meeting with the Red Cross to discuss School Micro-Grid Projects.**
- The Sector is comparing its master damage inventory with the list of U.S. Army Corps of Engineers Mission Assignment Task Orders to transition emergency work into permanent work – **partial completion**

Items of Significance:

- PR Tourism Company – The sector is drafting the PW for A&E work on the building and Paseo La Princesa.
- Met the COR3 PB Sector Director Amilcar Gonzalez.
- Omar Marrero, Esq., COR3 Director informed he will be drafting a letter to clarify and make determination on the legal responsibility for PBA schools repairs.
- Sector leadership attended the Governor's Summit – May 29.
- The Sector will be drafting 3 PWs for the Loiza Pump: i) emergency pump; ii) force account labor for repair of small pump; and iii) category A.
- The Sector will attend the Mayors' Summit – May 31.
- The Sector will continue meeting with the Red Cross.
- PBA permanent damage inspections ongoing in the Mayaguez region.
- PRIDCO A&E PW for Mayaguez pier is being drafted. Will potentially require MOU between PRIDCO, Municipality of Mayaguez and Port Authority.
- National Guard PW 90 (force account labor) fourth amendment in process.
 - Third amendment was obligated for the amount \$11,009,991.13 on 05/30/18.
- PBA and Cardiovascular Center executed MOU regarding legal responsibility to do repairs.
- PBA and Land Administration executed MOU regarding legal responsibility on Las Marias landslide by school.
- The Sector is working on staffing augmentation to satisfy current and future needs: Project Specialist (project managers, engineers and/or architects), FEMA Corps support, and Executive Assistant. – **ongoing**
 - Onboarding one TAC engineer.
- PA Task Force Leaders, PA Crew Leaders and other Sector members attending training on "PA002: Implementing Public Assistance Alternative Procedures for Permanent Work." – **ongoing**

Core Concerns:

- Treasury Building – Working on A&E initial sub award for pilot 428 permanent work towards a LEED certified building.
 - A&E PW was sent to Data Entry.
- CSI project – Getting COR3 approval for DHS-IP assignment from Department of State.
- Legal responsibility on buildings; specifically, schools.
- Roosevelt Roads mission for power restoration.
- Telecommunication tower/system short and long-term repairs.

- Obtaining the Applicants and Commonwealth's priorities and vision for long-term Recovery.
- Cross-Sector collaboration and communication.

PUBLIC BUILDINGS SECTOR MEETING SCHEDULE		1. Incident Name:	2. Date Prepared:	3. Time Prepared:
		Incident Complex – Puerto Rico	05/30/2018	1100 AST
MEETINGS HELD / ATTENDED THIS PAST WEEK				
Date / Time	Meeting Name	Purpose / Attendees	Meeting Location Dial-In / PIN	
5/29/18 0830	Governor's Summit	Conference on hurricane preparedness efforts. Mayors, PB PA Advisor	Intercontinental Hotel, Isla Verde	
5/29/18 0830	Weekly Sector Staff Meeting (occurs weekly)	INF meeting covers updates, key issues and potential solutions INF Lead and sectors	El Morro Conference Room (1-B)	
5/29/18 1530	RSFLG Undersecretaries Meeting	Leadership meeting to discuss updates, key issues and potential solutions for DR-4339-PR Recovery Support Function Leadership Group and Sectors leadership	FEMA HQ, 500 C Street, Room M1 RSFLG	
5/30/18 0900	Incident Complex – PR (Command & General Staff/Recovery Sector Meeting) (occurs weekly)	Provide and share important information, as well provide immediate direction FCO, FCO Advisory Staff and Section/Sector Leads	2A 1-800-320-4330 PIN 067109#	
5/30/18 1400	LRA Meeting	Roosevelt Roads FEMA Status Meeting PA Advisor, PACL, Project Specialist, Mitigation and Applicant	DEC	
5/30/18 1430	DOJ Weekly Meeting	Discuss project worksheet progress DOJ, Project Specialist, Deputy Director and GAR	Hacienda Annex Building	

5/30/18 1600	PBS "Grant(s) Workshops"	Discuss the viability and practicability of grant writing workshops Sector Leadership, EA Specialist and IRCTFL	Public Buildings Work Room
5/31/18 1400	School Micro-Grid Projects	Status meeting to discuss status of solar grid project. Red Cross, PB Leadership, OMEP and Red Cross Contractor	Public Buildings Work Room
5/31/18 1400	Transportation Sector Solutions Team (TSST) Biweekly Meeting	Discuss strategic plans, critical PWs and cross-sector projects Transportation Sector (Leads and PA), COR3, DDEC, PR Maritime Transport Authority, Infrastructure Systems RSF, MARAD, DHS-IP and other RSF or Sector Leads	2A 1-800-320-4330, PIN 983240#
5/31/18 1530	Vieques Municipality Round Table Discussion	Discussion on projects related to Vieques. Sector leads	2A
6/01/18 0800	Mayor's Summit	Conference on hurricane preparedness efforts. Mayors, PB PA Advisor	Intercontinental Hotel, Isla Verde
6/01/18 1000	Public Buildings Meeting with the COR3 Representative (occurs weekly)	Sector leadership examines needs, strategies and updates with the COR3 Representative COR3 Representatives, Sector leadership, Mitigation and USACE/Infrastructure RSF	Public Buildings Work Room
6/01/18 1400	Public Buildings Sector Weekly Meetings	Provide updates and weekly forecast for Sector team Public Buildings Team (Leadership, PACLS, IRCs)	El Morro Meeting Room
6/01/18 1500	Leaders Hurricane Season 2018 Capstone Exercise Briefing	Leaders Hurricane Season 2018 capstone exercise briefing	2A 1-800-320-4330 PIN: 218737#
MEETINGS THIS UPCOMING WEEK			
Date / Time	Meeting Name	Purpose / Attendees	Meeting Location Dial-In / PIN
6/4/18 0900	Incident Complex – PR (Command & General	Provide and share important information, as well provide immediate direction	2A 1-800-320-4330

	Staff/Recovery Sector Meeting) (occurs weekly)	FCO, FCO Advisory Staff and Section/Sector Leads	PIN 067109#
6/4/18 1100	Public Building Authority	Discussion with Amilcar Gonzalez for formal introduction.	Public Buildings Authority (Office of the Executive Director)
6/5/18 0830	Weekly Sector Staff Meeting (occurs weekly)	INF meeting covers updates, key issues and potential solutions INF Lead and sectors	El Morro Conference Room (1-B)
6/5/18 1300	Diversity and Inclusion Speaker Series Event	Cultural Mastery: Navigating Diverse Relationships	
6/8/18 0800	All Sector's Leads Meeting Bi-Weekly Meeting	Joint forum to share results in the efforts of the integration of RSF into the Sector Approach, discuss challenges and possible solutions. RSFs and Sector Leads, Deputy Leads and key personnel	2A 1-800-320-4330 PIN#247338
6/8/18 1000	Public Buildings Meeting with the COR3 Representative (occurs weekly)	Sector leadership examines needs, strategies and updates with the COR3 Representative COR3 Representatives, Sector leadership, Mitigation and USACE/Infrastructure RSF	Public Buildings Work Room
6/8/18 1300	Spend Plan Meeting with the FCO	Spend Plan Meeting TFL	2A 1-800-320-4330 PIN: 845879#
6/8/18 1400	Public Buildings Sector Weekly Meetings	Provide updates and weekly forecast for Sector team Public Buildings Team (leadership, PACs, IRCs)	Public Buildings Work Room
ICS-230-FEMA		5. Prepared By: Christel D. Almodovar Segarra	6. Reviewed By: Danna Planas Ocasio



**Transportation Sector
Weekly Summary (16)
Reporting 5/29/2018 through 5/31/2018
Report Submitted May 31, 2018**

Weekly Engagements & Solutions: (completed items are in **BOLD**; others carry over, and new are in *red*)

- Continue personnel for vacancies across the Transportation Sector
- Continue to add assessments into Max Trax platform
- Continue to streamline the cross-sector communication
- Coordination with Cross-cutting Sectors to look at comprehensive development

- of Roosevelt Roads Transportation /Infrastructure and financing opportunity
- 428 Project: Port of Ponce, PR-375, PR-528, PR-777 and PR-511

Items of Significance: (New additions in red)

- Working with PA advisory group on challenging questions.
- DTOP has not signed the PW for \$150M [A&E design for EFLHD] finally cleared and obligated.
- Sector will be hosting weekly meetings with the entire sector (see ICS 230 below).
- Accepting the request to add municipality roads, bridges, and culverts to the Transportation Sector. Only assisting with Utuado and Caguas.
- Leveraging Resources Today, To Rebuild Puerto Rico's tomorrow: Transportation Summit will be **July 26, 2018 @ San Juan Convention Center**
- Development of an Inter-agency power point for comprehensive coordination between Sectors, RSF's and the Commonwealth. Synchronization is on-going and identification of each Point of Contact (POC) is underway.
- Continue with Sector's Preparedness for Hurricane Season 2018.
- Opportunity Zone Financial Resources and Promise Zone opportunity being researched for leveraging concept; to be included in the sources and uses of funds statement for total estimated recovery costs.
- Commonwealth Alignment along RSF and Sectors PowerPoint has been revised and draft is ready for submission/review and comment.
- Coordination with the Central Office of Recovery, Reconstruction and Resilience on CDBG-DR Justification Statement and Financial Leveraging Concept inclusion into Action Plans (\$1.5B and \$10B).
- Development of PR Government and RAND Long Term Recovery Course of Action Plan for the Transportation Sector. TSST comments provided to RAND for incorporation in final COA Plan.
- **Homeland Security Operations and Analysis Center (HSOAC); Transportation Puerto Rico Economic Development and Recovery Plan development efforts on track. The 23 current transportation COAs from TSST discussed with RAND on May 29th, 2018, Last day for comments is June 7, 2018.**
- PW 428 Assessment Schedule Tracker was developed for Transportation Sector Solutions Team (TSST).
- PW 428 Training meeting for the Commonwealth of PR held May 15 and May 16, 2018 at PR Convention Center.
- Coordination with the entire solutions team in (EHP, MT, RSF) for the Execution Master Plan for Port of Ponce and Road # 375. Port of Ponce Authority meeting held on May 17, 2018 at Ponce as part of the PW 428 Assessment.
- Working with Sector training needs in coordination with FCO/FDRC mission and priorities.
- Coordination of the Development of TSST Engagement Tracker Template for DFCO.
- Continue with TSST 100% Completion Roads and Bridges Tracker. As far as DTOP roads, none has been completed this week.
- On May 18, 2018 the Mayor of Utuado inaugurated Bridge # 505 off Road PR-603;

Km. 0.07

- On May 23, 2018, Governor Rosello Nevarez inaugurated Bridge # 1199 in Arecibo; PR-628; Km. 5.1
- Continue with TSST Section 428 PAAP Trainings.

Core Concerns:

- Commonwealth, after numerous emails, face-to-face meetings and conversation is still not providing debris receipts for validation of the first PW of \$80M. Have provided only \$26M in receipts. They provided another contract for \$148M in debris. Contractors just got paid on April 26, 2018, for the first time.
- DTOP is unable to contract in a timely manner CAT B emergency repairs. This is of high risk with the rainy season in a few month which will cause more landslides and road/bridge damages.
- Allocation of pins for the sector was cut in half by OCCHCO and this creates a risk of not being able to accomplish the mission in a proficient and timely manner. I urge leadership to question, challenge OCCHCO and support my request of needed staff pins.
- DTS Qualified personnel to fulfill Solution Based Team are either not available or not available for the required amount of time
- Numerous municipalities are complaining that DTOP is incapable of removing debris on state roads going thru municipalities. Municipalities want MOU/MOA to allow them to pick up debris and be PA eligible for reimbursement. DTOP refuses to give MOA to municipalities.
- Have asked DTOP and ports authorities for strategic plan on hardening facility before hurricane season. No response.

TRANSPORTATION SECTOR MEETING SCHEDULE		1. Incident Name: Incident Complex – Puerto Rico	2. Date Prepared: 05/31/2018	3. Time Prepared: 1300 AST
MEETINGS HELD / ATTENDED THIS PAST WEEK				
Date / Time	Meeting Name	Purpose / Attendees		Meeting Location Dial-In / PIN
Tuesday 5/29/18 0800	Governor Summit Meeting	2018 Hurricane Preparedness Plan FCO & Sector Directories		Convention Center
Tuesday 5/29/18 0830	Meeting with Infrastructure Recovery Office Deputy Director	Discuss TS relevant issues Infrastructure Recovery Office Deputy Director and Transportation Director POC: Joe Girot – Transportation Director		Conf. Room El Morro 1-800-320-4330 PIN: 630271#
Tuesday 5/29/18 1430	Meeting with RAND	Discuss COA's		TBD

Friday 6/1/18 0700	PA Team Meeting	Discuss PA relevant weekly objectives, schedule site assessments, staffing needs, etc. Transportation PA Team (JFO and Branches) POC: Raiza Rivera Medina – Transportation PA TFL	Conf. Room Old San Juan 1-800-320-4330 PIN: 630271#
Friday 5/25/18 0900	Command Team Meeting	Discuss the 4 step plans: Doing Right Needs Improvement Resources Follow up Transportation Leadership Team POC: Joe Girot – Transportation Director	Conf. Room El Yunque 1-800-320-4330 PIN: 630271#
Friday 6/1/18 0700	PA Team Meeting	Discuss PA relevant weekly objectives, schedule site assessments, staffing needs, etc. Transportation PA Team (JFO and Branches) POC: Raiza Rivera Medina – Transportation PA TFL	Conf. Room Old San Juan 1-800-320-4330 PIN: 630271#
Friday 6/1/18 0800	Meeting with Deputy Federal Coordinating Officer Response	Discuss TS relevant issues Deputy Federal Coordinating Officer Response and Transportation Director POC: Joe Girot – Transportation Director	FCO Office 1-800-320-4330 PIN: 630271#
Date / Time	Meeting Name	Purpose / Attendees	Meeting Location Dial-In / PIN
MEETINGS THIS UPCOMING WEEK			
Monday 6/4/18 0900	Incident Complex-PR General Staff / Recovery sector	Covers Updates, Key Issues and Potential Solutions FCO, FCO Advisory Staff	Conf. Room 2-A Second Floor
Tuesday 6/5/18 0830	Meeting with Infrastructure Recovery Office Deputy Director	Discuss TS relevant issues Infrastructure Recovery Office Deputy Director and Transportation Director POC: Joe Girot – Transportation Director	Conf. Room El Morro 1-800-320-4330 PIN: 630271#
Tuesday 6/5/18 0900	Command Team Meeting	Discuss the 4 step plans: Doing Right Needs Improvement Resources Follow up Transportation Leadership Team POC: Joe Girot – Transportation Director	Conf. Room El Yunque 1-800-320-4330 PIN: 630271#
Friday 6/8/18 0800	Meeting with Mr. Justo Hernandez	Discuss TS Relevant Issues	FCO Office 1-800-320-4330p

Friday 6/8/18 0900	Command General Staff Meeting	Covers Update, Key Issues and Potential Solutions	Conf. Room 2-A Second Floor
ICS-230	Prepared By: Arnold Gregory	Reviewed By: Travis Johnson	

**Water Sector
Weekly Summary (16)
May 31, 2018, 1500 AST**

Weekly Objectives/Goals: (completed items in **BOLD** those not complete will carry over to the next week)

- **Hosted May 31, 2018 Water Sector Solution Team Meeting and 4 Water Solutions Team Sub-group meetings.**
- **Gained OCC and PA concurrence on way forward for last two Immediate Risk Reduction Measures at Guajataca dam.**
- **Early pump relocation at Guajataca dam due to rise in reservoir level. Pumps being re-installed at 196 meter elevation to best maintain raw water supply to canal that feeds drinking water system for northwest part of the island.**
- **Eighty nine (89) temporary power units de-installed from PRASA facilities from May 23 to May 30.**
- Site inspection for PRASA Laboratory in Caguas.

Items of Significance:

- Generator De-Install: De-Install efforts continue based on prioritized schedule provided by PRASA. Currently working through non-critical facilities. De-installation of generators from critical PRASA facilities (with commercial power) should start next week.
- Water Solutions Team will present strategies/engagements to our commonwealth representative on June 7.
- First permanent work site inspection scheduled for June 1.

Core Concerns:

- Maintaining the momentum of engaged qualified Solution Based Team members in structured accountable manner.
- Timely completion of IRRM at Guajataca Dam.
- Roles/responsibilities of PRASA, COR3, FEMA and various contracted entities in site inspection, DDD, and SOW development process.

WATER SECTOR MEETING SCHEDULE		1. Incident Name: Incident Complex Puerto Rico	2. Date Prepared: 05/31/2018	3. Time Prepared: 1700 AST
MEETINGS HELD / ATTENDED THIS PAST WEEK				
Date / Time	Meeting Name	Purpose / Attendees		Meeting Location Dial-In / PIN
05/29/18 0830 AST	Weekly Sector Staff Meeting	Updates key issues and potential solutions to the Sector based organization		Conf. Room: El Morro Room 1-800-320-4330 PIN:172548
05/29/18 1000 AST	Water Sector FEMA Lead Meeting	Share information on activities and clarify tasks to ensure the team's efforts are aligned with both short-term needs and long-term objectives		Conf. Room: El Coqui Room
05/29/18 1300 AST	Stormwater Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities		Conf. Room: Old San Juan 1-800-320-4330 PIN: 322013
05/30/18 0900 AST	Command & General Staff/ Recovery Sector Meeting	Provide, share important information, and immediate direction.		Conf. Room: 2A Room 1-800-320-4330 PIN: 067109
05/30/18 1100 AST	Non-PRASA Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities		Conf. Room: Old San Juan 1-800-320-4330 PIN: 322013
05/30/18 1300 AST	Flood Control Pumps Meeting	Develop strategies and actions that support water sector solutions team priorities		Conf. Room: Isla Verde Room 1-800-320-4330; Pin: 422816
05/30/18 1400 AST	PRASA Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities		Conf. Room: Old San Juan 1-800-320-4330 PIN: 322013
05/30/18 1600 AST	Guajataca Dam Priorities Group Meeting	Updates, concerns, and issues with respect to Guajataca Dam and readiness for hurricane season.		Conf. Room: 2A Room 1-800-320-4330 PIN:172548

05/31/18 1000 AST	Water Sector Solutions Team Meeting	Discuss updates on ongoing progress and any possible issues.	Conf. Room: 2A Room 1-800-320-4330 PIN:172548
05/31/18 1300 AST	PRASA / FEMA PW Meeting	Discuss issues with Senior Leaders from primary applicant.	Conf. Room: Isla Verde Room
05/31/18 1400 AST	PRASA / FEMA Executive Meeting	Discuss issues with Senior Leaders from primary applicant.	Conf. Room: El Morro Room
06/01/18 800 AST	All Sectors Command Meeting	Discuss essential collaboration among sectors and issues.	Conf. Room: 2A Room 1-800-320-4330 PIN: 247338
06/01/18 1300 AST	Flood Control Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities	Off Site EPA Building 7 th 1-800-320-4330 PIN: 422816
MEETINGS THIS UPCOMING WEEK			
Date / Time	Meeting Name	Purpose / Attendees	Meeting Location Dial-In / PIN
06/04/18 0900 AST	Command & General Staff/ Recovery Sector Meeting	Provide, share important information, and immediate direction.	Conf. Room: 2A Room 1-800-320-4330 PIN: 067109
06/05/18 0830 AST	Weekly Sector Staff Meeting	Updates key issues and potential solutions to the Sector based organization	Conf. Room: El Morro Room 1-800-320-4330 PIN:172548
06/05/18 1000 AST	Water Sector FEMA Lead Meeting	Share information on activities and clarify tasks to ensure the team's efforts are aligned with both short-term needs and long-term objectives	Conf. Room: El Coqui Room

06/05/18 1300 AST	Stormwater Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities	Conf. Room: Old San Juan 1-800-320-4330 PIN: 322013
06/06/18 1100 AST	Non-PRASA Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities	Conf. Room: Old San Juan 1-800-320-4330 PIN: 322013
06/06/18 1300 AST	Flood Control Pumps Meeting	Develop strategies and actions that support water sector solutions team priorities	Conf. Room: Isla Verde Room 1-800-320-4330; Pin: 422816
06/06/18 1400 AST	PRASA Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities	Conf. Room: Old San Juan 1-800-320-4330 PIN: 322013
06/06/18 1600 AST	Guajataca Dam Priorities Group Meeting	Updates, concerns, and issues with respect to Guajataca Dam and readiness for hurricane season.	Conf. Room: 2A Room 1-800-320-4330 PIN:172548
06/07/18 1000 AST	Water Sector Solutions Team Meeting	Discuss updates on ongoing progress and any possible issues.	Conf. Room: 2A Room 1-800-320-4330 PIN:172548
06/07/18 1300 AST	PRASA / FEMA PW Meeting	Discuss issues with Senior Leaders from primary applicant.	Conf. Room: Isla Verde Room
06/07/18 1400 AST	PRASA / FEMA Executive Meeting	Discuss issues with Senior Leaders from primary applicant.	Conf. Room: El Morro Room
06/08/18 0800 AST	All Sectors Command Meeting	Discuss essential collaboration among sectors and issues.	Conf. Room: 2A Room 1-800-320-4330 PIN: 247338

06/08/18 1300 AST	Flood Control Solutions Team Subgroup Meeting	Develop strategies and actions that support water sector solutions team priorities	Off Site EPA Building 7 th 1-800-320-4330 PIN: 422816
ICS-230- FEMA	5. Prepared By: Wilberto Marrero (PLSP)	6. Reviewed By: Jon Huss	



FEMA

**INFRASTRUCTURE DIRECTORATE
CONSOLIDATION OF WEEKLY SUMMARIES BY SECTOR
FEMA-4339-DR-PR
Week ending July 6, 2018, 1700 AST**

**Communications/IT Sector
Weekly Summary (27)
July 6, 2018, 1700 AST**

Weekly Objectives/Goals: *(completed items in **BOLD** those not complete will carry over to the next week)*

- Complete Project Planning
- Continue procurement and forward movement for the posturing of emergency comms
- Guajataca Dam Early Warning System and forward movement
- Early Warning System/Wireless Warning System test
- Communications/IT PA staff continuing to assist the Education Sector in the competition of inspections of Tier 1 schools ahead of schedule on June 22nd. Inspections of Tier 2 schools will also be completed ahead of schedule on July 3rd.
- Identify and complete municipality and private sector engagement planning
- Prepare presentation for potential Commonwealth Mayor's and private industry on Communications/IT Sector recovery strategy

Items of Significance:

- Comms/IT Sector leadership is reviewing and providing comment on the HSOAC Report
- 25 of 34 Hughes systems installations completed as of 7/3/2018 for 73% completion
- Held planning sessions with Felix Garcia (PREMA) to develop schedule and rollout plan for Hughes installations at Municipalities Emergency operations Centers (EOC)

Core Concerns:

- Guajataca Dam Early Warning System
- Redundant emergency Communications
- Pre-Identification of an Interim Operating Facility (IOF) for communications install

Comms/ IT Sector MEETING SCHEDULE		1. Incident Name: Incident Complex – Puerto Rico	2. Date Prepared: 7/5/2018	3. Time Prepared: 1500
MEETINGS HELD / ATTENDED THIS PAST WEEK				
Date / Time	Meeting Name	Purpose / Attendees		Meeting Location Dial-In / PIN
13:30 7.3.2018	Communication/IT Sector Leadership Weekly Meeting	Coordinate and discuss Communication/IT Sector updates Communication/IT Sector Leadership		PR Telecommunication s Building 500 Ave. Roberto H. Todd San Juan, PR 00907
13:30 7.6.2018	Communication/IT Sector Leadership Weekly Meeting	Coordinate and discuss Communication/IT Sector updates Communication/IT Sector Leadership		PR Telecommunication s Building 500 Ave. Roberto H. Todd San Juan, PR 00907
MEETINGS THIS UPCOMING WEEK				
Date / Time	Meeting Name	Purpose / Attendees		Meeting Location Dial-In / PIN
13:30 7.10.201 8	Communication/IT Sector Leadership Weekly Meeting	Coordinate and discuss Communication/IT Sector updates Communication/IT Sector Leadership		PR Telecommunication s Building 500 Ave. Roberto H. Todd San Juan, PR 00907
13:30 7.13.201 8	Communication/IT Sector Leadership Weekly Meeting	Coordinate and discuss Communication/IT Sector updates Communication/IT Sector Leadership		PR Telecommunication s Building 500 Ave. Roberto H. Todd San Juan, PR 00907
ICS-230- FEMA	5. Prepared By: John Libby		6. Reviewed By: Maggie Holmes	

Power Sector
Weekly Summary (18)
July 6, 2018, 1700 AST

Weekly Objectives/Goals:

- **PROGRESS:** We have 0.13%, or 1,942 customers remaining to be restored, and the remaining work is distributed amongst PREPA and the contractors.
- Prepping for Hurricane Beryl. Infrastructure concerns include generators, fuel, PREPA capacity, access roads, and Guajataca Dam.
- PREPA leadership participation in the UCG has been waning, but we still meet with COR3 and are trying to push decisions along.
- Seeking a decision from PREPA on the extension of USACE for logistics and materials management.
- Execute the PWs for the remainder of the emergency work and the Vieques/Culebra project.

Items of Significance:

- *Energy team is working through transition from emergency work/recovery back to response. We are evaluating the need for an emergency declaration and expedited PW, need for helicopter use for assessments, PREPA counterparts for finance and procurement, PREPA's mutual aid plan, and expectations for Federal support.*
- Decision was made by PREPA to discontinue mega-generator at Yabucoa on July 18, 2018 and the two at Palo Seco on August 18, 2018. PREPA will work internally on alternate solutions.
- PREPA has still not made any progress on permanent work PWs despite many meetings and requests. Therefore, we do not have work for MasTec, and there is still no executed contract with Foreman.
- Bishop/Hoyer Congressional visit on July 6 was postponed.
- Continue to work with IOUs and NYS on payment for line restoration and IMT support.
- PREPA's contractor, Cobra, is \$307M behind payment from PREPA. PREPA continues to say that they are having challenges keeping up with invoices. Some of the issue is with the 270 process as well.
- FEMA and COR3 are awaiting a project list for priority permanent work on the grid. FEMA stands by to develop the PWs. We are receiving significant criticism from contractors regarding lack of work.
- Meeting with OIG next week to correct information in the media that is causing them to widen the scope of their investigation into procurement and rates, and to discuss FOIA request.
- Begin prep for the Pelosi delegation visit on July 26-27.

Core Concerns:

- PREPA's response structure is loose. FEMA will need to be prepared to backstop in many areas with the help of COR3, PREPA's contractors, and industry.
- PREPA is not readily sharing information with DOE or the contractors assigned to do design work under COR3. This is slowing the process down for permanent work. This has been elevated to PREPA leadership but little action has been taken.
- PREPA has not provided FEMA the information needed for permanent work PWs. Therefore we have contractors under contract, on island, without work. Politically, this is causing significant problems.

POWER SECTOR MEETING SCHEDULE		1. Incident Name: Incident Complex – Puerto Rico	2. Date Prepared: 07/06/20 18	3. Time Prepared: 1100 AST
MEETINGS HELD / ATTENDED THIS PAST WEEK				
Date / Time	Meeting Name	Purpose / Attendees		Meeting Location Dial-In / PIN
Daily 0800	Daily Operations Brief	PREPA Regions report on daily ops plan and raise any issues		Call in
Every Monday 1100	Transmission Planning Meeting	Review remaining transmission work and reprioritize and assign work and resources as needed		PREPA HQ
Every Tues 0800	Infrastructure Sector Leads Staff Meeting	Staff Meeting		JFO
Every other Tues 1530	Recovery Support Function Leadership Group	Agenda determined by RSFLG		VTC
Every Weds 1000	FEMA Funds / PW status	Review the status and work through challenges for PW process for PREPA		PREPA HQ
Every Thurs 0900	Distribution Planning Meeting	Review remaining distribution work and reprioritize and assign work and resources as needed		PREPA HQ
Every M, W, Th 1600	Unified Command Group Meeting or Working Group meeting	Solve high level issues; make decisions		PREPA HQ